

PHILIP M. SMALL  
ATTORNEY-AT-LAW

Direct: 860-509-6575  
Fax: 860-509-6675  
psmall@brownrudnick.com

185 Asylum  
Street  
Hartford  
Connecticut  
06103  
tel 860.509.6500  
fax 860.509.6501

January 26, 2016

**VIA ELECTRONIC MAIL AND OVERNIGHT DELIVERY**

Mr. Robert Stein, Chairman  
Connecticut Siting Council  
Ten Franklin Square  
New Britain, CT 06051

***Re: Petition No. 1150 - SolarCity Corporation Petition for a Declaratory Ruling that no Certificate of Environmental Compatibility and Public Need is Required for the Proposed Construction and Operation of a 3.1 Megawatt Community-Shared Solar Photovoltaic Electric Generating Facility located on Brush Hill Road in Bozrah, Connecticut - Monthly Progress Reports for November and December 2015***

Dear Chairman Stein:

Pursuant to Section 16-50j-62 of the Connecticut Siting Council's regulations, SolarCity Corporation submits the attached monthly progress reports for November and December 2015.

Please contact me at 860-509-6575 with any questions or if you need additional information.

Very truly yours,

BROWN RUDNICK LLP

By: 

Philip M. Small  
Counsel for SolarCity Corporation

PMS/jmb  
Enclosure

62286389 v1-WorkSiteUS-031819/0001

b  
r  
o  
w  
n  
r  
u  
d  
n  
i  
c  
k  
l  
l  
p  
c  
o  
m



SolarCity Corporation  
714 Brook Street  
Rocky Hill, Connecticut 06067

January 26, 2016

**PETITION NO. 1150 - NOVEMBER, 2015 PROGRESS REPORT**

The status of the Facility's construction for November 2015 was as follows:

- Site clearing activities in Phase 1, 2 and 3 have been completed.
- Road construction has been completed.
- All erosion control structures have been completed.
- Racking construction commenced and completed in Phase 1, 2 and 3.
- Concrete wash out stations have been constructed.
- Concrete pouring for racking ballast commenced and completed.
- Excavation of inverter pads commenced.
- No changes to D&M plan were required for November 2015.



SolarCity Corporation  
714 Brook Street  
Rocky Hill, Connecticut 06067

January 26, 2016

**PETITION NO. 1150 - DECEMBER, 2015 PROGRESS REPORT**

The status of the Facility's construction for December 2015 was as follows:

- Site clearing activities for the entire site have been completed.
- All road construction has been completed.
- All erosion control structures have been completed.
- All racking, ballast and modules have been installed.
- Inverter pads and inverters have been installed.
- All concrete wash out stations have been removed.
- No changes to D&M plan were required for December 2015.