

Exhibit K – Construction Schedule

The following activities are anticipated for the construction of Bridgeport Harbor Station (BHS) Unit 5 Combined Cycle Plant. Start dates are shown.

1. Forward Capacity Auction No. 10 (BHS Unit 5 clears) February 10, 2016
2. Completion of City of Bridgeport Land Use Permitting November 2016
3. Completion of Non-Air CT DEEP Permitting December 2016
4. Completion of City of Bridgeport Building Permitting February 2017
5. Receipt of CT DEEP Final Air Permit March 2017
6. Initiation of Field Construction Activities March 2017
 - a. Site Work April 2017
 - b. Foundations June 2017
 - c. Initial Equipment Erection July 2017
 - d. Switchyard and Transformer Installation December 2017
 - e. Gas Turbine Generator (GTG) Installation April 2018
 - f. Start-up Testing and Commissioning August 2018
7. Operational Testing (first GTG operations) December 2018
8. Balance of Plant initial start-up February 2019
9. Performance and Reliability Testing March 2019
10. Commercial Operations June 2019

EXHIBIT K
Construction Schedule