

01.07 - STAGING PLANS INDEX OF DRAWINGS

DRAWING NUMBER	DRAWING TITLE	DRAWING NUMBER	DRAWING TITLE
STG-01	STAGING PLANS INDEX OF DRAWINGS		
STG-02	JOINT RECONSTRUCTION STAGING PLAN		
STG-03	PARAPET RECONSTRUCTION STAGING PLAN - 1		
STG-04	PARAPET RECONSTRUCTION STAGING PLAN - 2		
STG-05	MEDIAN RECONSTRUCTION STAGING PLAN		
STG-06	TEMPORARY PRECAST BARRIER CURB		



-	-	-	-	THE INFORMATION, INCLUDING ESTIMATED	DESIGNER/DRAFTER:	MSF
-	-	-	-	QUANTITIES OF WORK, SHOWN ON THESE SHEETS IS BASED ON LIMITED	CHECKED BY:	BSH
-	-	-	-	INVESTIGATIONS BY THE STATE AND IS IN NO WAY WARRANTED TO INDICATE		БЭП
-	-	-	-	THE CONDITIONS OF ACTUAL QUANTITIES		
-	_	-	_	OF WORK WHICH WILL BE REQUIRED.		
-	-	-	-		SCALE AS	NOTED
REV.	DATE	REVISION DESCRIPTION	SHEET NO.	Plotted Date: 8/8/2016		


DESIGNER/DRAFTER:	MSF
CHECKED BY:	BSH






BRIDGE NO. 03160A-D, 3301 &
3303 I-84 EB/WB OVER AMTRAK
& LOCAL ROADS (AETNA VIADUCT)

	HARTFORD	PROJECT NO. 63-699
	DRAWING TITLE:	STG-01
')	STAGING PLANS INDEX OF DRAWINGS	SHEET NO. 01.07.01



EXISTING CONDITION AT JOINT ML-11, NEAR ML-12, AND ML-14

NOT TO SCALE



SEASON 1 - JOINT DEMOLITION AND RECONSTRUCTION STAGE 1

NOT TO SCALE


NOT TO SCALE

NOTES:


- 1. STAGING PLAN DETAILS FOR BRIDGE 3160A APPLY TO BRIDGE 3160B.
- 2. AS ALLOWED BY LIMITATION OF OPERATIONS CHART, INCREASE WORK ZONE WIDTH TO PROVIDE BUFFER DURING CONSTRUCTION. RESTORE 2 LANES AT THE TIME SPECIFIED ON THE CHART.
- 3. PROVIDE TEMPORARY LANE MARKING TAPE DURING STAGE 2 REPLACEMENT WORK.
- 4. THE CONTRACTOR SHALL COORDINATE THE REPLACEMENT OF THE JOINTS ON BRIDGE 3160A WITH OTHER JOINT REPLACEMENT NECESSARY AS PART OF CONTRACT 063-700 (BRIDGE 1765; I-84 EASTBOUND). THE CONTRACTOR SHALL COMBINE THE WORK ZONES AND DETOUR STAGING FOR ALL PROJECTS.
- 5. THE CONTRACTOR IS NOT PERMITTED TO REPLACE THE JOINTS ON BRIDGE 3160A AT THE SAME TIME AS THE JOINTS ON BRIDGE 3160B.
- 6. LIMITATIONS ON JOINT REPLACEMENT WEEKEND WORK MAY REQUIRE THE CONTRACTOR TO PERFORM JOINT REPLACEMENT BEFORE OR AFTER THE PARAPET RECONSTRUCTION. THE CONTRACTOR'S PROCEDURE SHALL IDENTIFY TEMPORARY MEASURES TO PROTECT INCOMPLETE AREAS OF REHABILITATION. SUBMIT PROCEDURE AND WORK PLAN TO THE ENGINEER.
- 7. PARAPET ELECTRICAL AND LIGHT STANDARD WORK NOT SHOWN. SEE SUBSET 01.10 AND SHEETS S-117 FOR DETAILS.

REFERENCES

- 1. SHEET S-104 THROUGH S-106 FOR CONSTRUCTION DETAILS OF JOINT REMOVAL AND REPLACEMENT WORK.
- 2. CONTRACTOR SHALL REFER TO SECTION 1.08.04 OF THE SPECIAL PROVISIONS FOR EXTENDED WORK WINDOWS PERMITTED TO COMPLETE THE BRIDGE DECK REPLACEMENT WORK.
- 3. SEE SHEET S-107 FOR FINAL PARAPET CONFIGURATION.
- 4. SEE SHEET S-102 FOR DETAILS OF THE PREFORMED SILICONE EXPANSION JOINT SYSTEM.




MSF **HARTFORD** STATE OF CONNECTICUT Hardesty & Hanover, LLC 59 Elm Street New Haven, CT 06510 63-699 THE INFORMATION, INCLUDING ESTIMATED BRIDGE NO. 03160A-D, 3301 & QUANTITIES OF WORK, SHOWN ON THESE - | - | -**BSH** SHEETS IS BASED ON LIMITED HH Hardesty &Hanover INVESTIGATIONS BY THE STATE AND IS JOINT RECONSTRUCTION **STG-02** - | - | -3303 I-84 EB/WB OVER AMTRAK IN NO WAY WARRANTED TO INDICATE _ | - | -THE CONDITIONS OF ACTUAL QUANTITIES OF WORK WHICH WILL BE REQUIRED. **DEPARTMENT OF TRANSPORTATION STAGING PLAN** - - -& LOCAL ROADS (AETNA VIADUCT) 01.07.02 SCALE AS NOTED REV. DATE REVISION DESCRIPTION SHEET NO. Plotted Date: 8/8/2016 Filename: ...\SB_MST_BR3160_63-699_Staging_Plans-1.dgn




EXISTING CONDITION - PARAPET ONE SIDE

NOT TO SCALE



SEASON 1 - PARAPET RECONSTRUCTION

NOT TO SCALE



SEASON 1 - COMPLETED PARAPET

NOT TO SCALE

-	-	-	_	THE INFORMATION, INCLUDING ESTIMATED
-	-	-	-	QUANTITIES OF WORK, SHOWN ON THESE SHEETS IS BASED ON LIMITED
-	-	-	-	INVESTIGATIONS BY THE STATE AND IS IN NO WAY WARRANTED TO INDICATE
-	-	-	-	THE CONDITIONS OF ACTUAL QUANTITIES
-	-	-	-	OF WORK WHICH WILL BE REQUIRED.
-	-	-	-	
REV.	DATE	REVISION DESCRIPTION	SHEET NO.	Plotted Date: 8/8/2016



SCALE AS NOTED








Laguri	Innoise No
HARTFORD	63-699
PARAPET	STG-03
RECONSTRUCTION STAGING PLAN - 1	01.07.03


NOTES:

- 1. STAGING PLAN DETAILS FOR BRIDGE 3160A APPLY TO BRIDGE 3160B.
- 2. AS ALLOWED BY LIMITATION OF OPERATIONS CHART, INCREASE WORK ZONE WIDTH TO PROVIDE BUFFER DURING CONSTRUCTION. RESTORE 2 LANES AT THE TIME SPECIFIED ON THE CHART.
- 3. THE CONTRACTOR SHALL COORDINATE THE PARAPET RETROFIT WORK WITH OTHER PARAPET RETROFIT WORK NECESSARY AS PART OF CONTRACT 063-700 & 063-701 (BRIDGE 1765 & 1766; I-84 EB & WB). THE CONTRACTOR SHALL COMBINE THE WORK ZONES AND DETOUR STAGING FOR ALL THREE PROJECTS.
- 4. THE CONTRACTOR IS REQUIRED TO COMPLETE ALL PARAPET MODIFICATIONS ON BRIDGES 3160A AND 3160B PRIOR TO IMPLEMENTING THE SEASON 2 LONG TERM WORKZONE FOR MEDIAN REPLACEMENT.
- 5. PARAPET ELECTRICAL AND LIGHT STANDARD WORK NOT SHOWN SEE SUBSET 01.10 AND SHEET S-117 FOR DETAILS.

REFERENCES

- 1. CONTRACTOR SHALL REFER TO THE SPECIAL PROVISIONS FOR MILESTONES TO COMPLETE THE PARAPET RETROFIT WORK.
- 2. SEE SHEET S-107 FOR FINAL PARAPET CONFIGURATION.







EXISTING CONDITION - PARAPET BOTH SIDES

NOT TO SCALE

SEASON 1 - PARAPET RECONSTRUCTION PART 2

NOT TO SCALE





SEASON 1 - PARAPET RECONSTRUCTION PART 1

NOT TO SCALE

SEASON 1 - COMPLETED PARAPET RECONSTRUCTION

NOT TO SCALE

NOTES

- STAGING PLAN DETAILS FOR BRIDGE 3160A APPLY TO BRIDGE
- 2. AS ALLOWED BY LIMITATION OF OPERATIONS CHART, INCREASE WORK ZONE WIDTH TO PROVIDE BUFFER DURING CONSTRUCTION. RESTORE 2 LANES AT THE TIME SPECIFIED ON THE CHART.
- THE CONTRACTOR SHALL COORDINATE THE PARAPET RETROFIT WORK WITH OTHER PARAPET RETROFIT WORK NECESSARY AS PART OF CONTRACT 063-700 & 063-701 (BRIDGE 1765 & 1766; I-84 EB & WB). THE CONTRACTOR SHALL COMBINE THE WORK ZONES AND DÉTOUR STAGING FOR ALL THREE PROJECTS.
- THE CONTRACTOR IS REQUIRED TO COMPLETE ALL PARAPET MODIFICATIONS ON BRIDGES 3160A AND 3160B PRIOR TO IMPLEMENTING THE SEASON 2 LONG TERM WORKZONE FOR MEDIAN REPLACEMENT.
- 5. PARAPET ELECTRICAL AND LIGHT STANDARD WORK NOT SHOWN. SEE SUBSET 01.10 AND SHEET S-117 FOR DETAILS.

REFERENCES

- 1. CONTRACTOR SHALL REFER TO THE SPECIAL PROVISIONS FOR MILESTONES TO COMPLETE THE PARAPET RETROFIT WORK.
- 2. SEE SHEET S-107 FOR FINAL PARAPET CONFIGURATION.

					DESIGNER/DRAFTER:	MSF
-	-	-	-	THE INFORMATION, INCLUDING ESTIMATED		MSF
_	-	-	_	QUANTITIES OF WORK, SHOWN ON THESE SHEETS IS BASED ON LIMITED	CHECKED BY:	BSH
_	-	-	_	INVESTIGATIONS BY THE STATE AND IS IN NO WAY WARRANTED TO INDICATE		БЭП
-	_	-	_	THE CONDITIONS OF ACTUAL QUANTITIES		
-	-	-	-	OF WORK WHICH WILL BE REQUIRED.		
-	-	-	-		SCALE AS	NOTED
REV.	DATE	REVISION DESCRIPTION	SHEET NO.	Plotted Date: 8/8/2016		


MSF






BRIDGE NO. 03160A-D, 3301 & 3303 I-84 EB/WB OVER AMTRAK & LOCAL ROADS (AETNA VIADUCT)

HARTFORD	PROJECT NO. 63-699
PARAPET	STG-04
RECONSTRUCTION STAGING PLAN - 2	SHEET NO. 01.07.0





NOT TO SCALE

BRIDGE 3160B

BRIDGE 3160A


SHOULDER

ANCHORED TEMPORARY
BARRIER SEE SHEET
STG-06 (TYP.)

SEASON 2 - MEDIAN DEMOLITION AND RECONSTRUCTION 5 LANE*

NOT TO SCALE


* WORK THIS DETAIL WITH THE MEDIAN DEMOLITION AND RECONSTRUCTION DETAILS ON SHEETS S-111 THROUGH S-115



SEASON 2 - MEDIAN DEMOLITION AND RECONSTRUCTION 4 LANE*

NOT TO SCALE

* WORK THIS DETAIL WITH THE MEDIAN DEMOLITION AND RECONSTRUCTION DETAILS ON SHEETS S-111 THROUGH S-115




SEASON 2 - FINAL CONDITION 5 LANE

NOT TO SCALE

NOTES

- 1. STAGING PLAN DETAILS FOR BRIDGE 3160A APPLY TO BRIDGE 3160B.
- 2. SEE SUBSET 01.06 FOR MAINTENANCE AND PROTECTION OF TRAFFIC PLANS.
- 3. THE CONTRACTOR SHALL COMPLETE ALL PARAPET MODIFICATIONS ON BRIDGES 3160A AND 3160B PRIOR TO IMPLEMENTING THE SEASON 2 LONG TERM WORKZONE FOR MEDIAN REPLACEMENT.
- 4. THE CONTRACTOR SHALL COMPLETE ALL DECK PATCHING WORK NECESSARY AS PART OF PROJECT 063-700 & 063-701 PRIOR TO IMPLEMENTING THE SEASON 2 LONG TERM WORKZONE.
- PARAPET ELECTRICAL AND LIGHT STANDARD WORK NOT SHOWN. SEE SUBSET 01.10 AND SHEET S-117 FOR DETAILS.



SEASON 2 - FINAL CONDITION 4 LANE

NOT TO SCALE

REFERENCES

- 1. SEE SHEET STG-06 FOR ANCHORED TEMPORARY PRECAST CONCRETE BARRIER CURB DETAILS.
- 2. SEE SHEETS S-111 THROUGH S-115 FOR MEDIAN AND DECK REPLACEMENT DETAILS.

THE INFORMATION, INCLUDING ESTIMATED QUANTITIES OF WORK, SHOWN ON THESE SHEETS IS BASED ON LIMITED INVESTIGATIONS BY THE STATE AND IS IN NO WAY WARRANTED TO INDICATE THE CONDITIONS OF ACTUAL QUANTITIES OF WORK WHICH WILL BE REQUIRED.

REV. DATE REVISION DESCRIPTION SHEET NO. Plotted Date: 8/8/2016

BSH

SCALE AS NOTED

STATE OF CONNECTICUT DEPARTMENT OF TRANSPORTATION

Filename: ...\SB_MST_BR3160_63-699_Staging_Plans-4.dgn



BRIDGE NO. 03160A-D, 3301 & 3303 I-84 EB/WB OVER AMTRAK & LOCAL ROADS (AETNA VIADUCT)

	HARTFORD	PROJECT NO. 63-699
	DRAWING TITLE: MEDIAN	STG-05
)	RECONSTRUCTION STAGING PLAN	SHEET NO. 01.07.05

