## Docket No. 217 - Development and Management Plan Inspection

Northeast Utilities Service Company Certificate of Environmental Compatibility and Public Need for the construction of a 345-kV electric transmission line and reconstruction of an existing 115-kV electric transmission line between Connecticut Light and Power Company's Plumtree Substation in Bethel, through the towns of Redding, Weston, and Wilton, and to the Norwalk Substation in Norwalk, Connecticut.

December 4, 2003
Diana Walden

Location: Norwalk Substation Expansion

Storm/

**Rain Event** Slight flurries over past few days, large snowstorm predicted 12/5-12/6

Areas of Inspection	Observation	Recommended Action
Access Roads	- New access road off Route 7 ramp under construction. Still in dirt form. 12/4/03	- None at this time, continue to monitor 12/4/03
	- Grading is being performed in preparation of the pole realignment 12/4/03	
Foundation construction	- Several precast concrete foundations for substation supports being installed in small, controlled excavations 12/4/03	- Well controlled, none at this time 12/4/03
Erosion and Sediment Controls (includes inspection within 24 hours of a storm event)	- Some small soil stockpiles were located at the base of the slope leading from the access road. 12/4/03	- Temporary haybales will be placed at the base of the stockpile prior to the coming storm. 12/04/03
	- A gravel construction pad was installed at a drainage swale crossing and a haybale check dam was placed downgradient. Sediment is being trapped effectively in the gravel 12/4/03	- None at this time, controls working well. 12/04/03

Areas of Inspection	Observation	Recommended Action	
	- Wood chips from the minor tree clearing activities will be used to temporarily stabilize any potentially muddy areas along the new pole realignment near the Route 7 ramp. 12/4/03	- Work to place poles has not yet started- none at this time 12/4/03	
Inland Wetland and Watercourse encroachment and mitigation	- No work is being performed in this area until the stream encroachment permit has been finalized. 12/4/03	- None at this time 12/4/03	
State species of concern, threatened and endangered species	- No species of concern are located in this area of construction 12/4/03	- N/A	
Vegetative clearing limits (including trees to save or danger trees noted)	<ul> <li>No clearing will be performed near the river until the stream encroachment permit is obtained 12/4/03</li> <li>Some minor clearing is occurring near the Route 7 ramp and access road. The trees are being fed into a wood chipper. 12/4/03</li> </ul>	- None at this time 12/4/03	
Dewatering	No dewatering activities are occurring at this time 12/4/03	- None at this time 12/4/03	
Blasting	- No blasting is occurring on site at this time 12/4/03	- None at this time 12/4/03	
Spills	<ul> <li>Some minor spills did occur at the time of inspection.</li> <li>Approximately a liter of gasoline spilled from an overturned fuel can at the top of the (Route 7 ramp) access road. All contaminated soil</li> </ul>	- The contractors should be vigilant about securing and handling fuel containers due to the sensitivity of the area 12/4/03  - Keep all vehicles maintained well (i.e. no apparent fluid	

Areas of Inspection	Observation	Recommended Action
	was dug up and placed in a bag to be disposed of at the appropriate facility. The NU Environmental Spill Section was called. 12/4/03	leaks) if they will be used or stored on site. 12/4/03
	- An idling dump truck left several tablespoon-fulls of antifreeze on the access road. Again the soil was picked up and appropriately disposed of and the truck's driver was instructed to maintain the vehicle. 12/4/03	

Next likel	ly s	ched	uled
------------	------	------	------

inspection: Thursday, December 11, 2003

Inspector's Signature: Diana L Walden