

Docket No. 272 – Development and Management Plan Inspection

The Connecticut Light and Power Company Certificate of Environmental Compatibility and Public Need for the construction of a new 345-kV electric transmission line and associated facilities between Scovill Rock Switching Station in Middletown and Norwalk Substation in Norwalk, Connecticut, including reconstruction of portions of existing 115-kV and 345-kV electric transmission line, the construction of Beseck Switching Station in Wallingford, East Devon Substation in Milford, (and Singer Substation in Bridgeport), modifications at Scovill Rock Switching Station and Norwalk Substation, and the reconfiguration of certain interconnections.

Beseck Switching Station Inspection

Date: December 4, 2007

Inspector: Matthew Creighton

Location: Beseck Switching Station

Rainfall: 0.80" of precipitation was recorded in the week prior to inspection with 0.70" of the total reported on 12/3 (NOAA data at Meriden, CT).

Areas of Inspection	Observation	Recommended Action	Corrected Action
Access roads and adjacent roadways	Erosion control mats and seed remain in place over previously disturbed soil shoulders along the eastern site access. Grass cover was noted but soils are not fully stabilized. No run-off was noted at the eastern access road as it appears to have pooled and frozen at the new curbing. A gate and landscape plants were being installed during the inspection. 12/4/07	Continue to monitor for turbid run-off until the site is at final stabilization with established vegetative cover. Add controls as needed to contain sediment. 12/4/07	Not Applicable (NA) at this time.
	1A contractors continue to access the ROW from the original access off Carpenter Ln. Sediment tracking from Beseck is no longer an issue (as of 11/27) as the access roads are paved and the site is covered in stone. 12/4/07	As all areas are at final cover at the station, responsibility for sweeping the roadway falls largely to 1A contractors. 12/4/07	NA. See 1A report for more details.
	Erosion control mats remain in place along the shoulders of the western site access. Curbing at this drive also helps to detain water. 12/4/07	None at this time. 12/4/07	NA at this time.

Areas of Inspection	Observation	Recommended Action	Corrected Action
	<p>Hay mulch and seed remain on exposed soils at the old western driveway as well as a soil berm located at the edge of Carpenter Ln. 12/4/07</p> <p>Catch basin controls have been removed except for the one CB within the eastern access. 12/4/07</p>	<p>Ensure there is sufficient stabilization for winter months. Replace controls across the entrance if needed. 12/4/07</p> <p>Segment 1A/2A contractors should install catch basin controls in Carpenter Lane if necessary. 12/4/07</p>	<p>NA at this time.</p> <p>NA- See 1A and 2A reports for more details.</p>
<p>Foundation and site construction</p>	<p>Contractors continue to work on wiring. Line work was noted this week, connecting Segment 2A to Beseck. 12/4/07</p> <p>Landscaping and gate installation were underway during the inspection. 12/4/07</p>	<p>Continue to monitor. 12/4/07</p> <p>Monitor newly disturbed areas, ensure sufficient stabilization for the winter months. 12/4/07</p>	<p>NA</p> <p>NA</p>
<p>Erosion and sediment controls</p>	<p>Clear standing water was noted within the detention basins. 12/4/07</p> <p>Previously exposed areas along the edges of the access drives remain temporarily stabilized with seed, mulch and erosion control blankets. 12/4/07</p> <p>Haybales were removed from the stormwater outlet pipe at the wetland across Carpenter Lane (10/23). Accumulated sediment from beneath the haybales remains at the outlet within the wetland. 10/23-12/05/07 However, a small channel was made through the accumulated sediment to allow drainage to the wetland. 12/05/07</p> <p>Water within the outlet</p>	<p>None. 12/4/07</p> <p>Continue to monitor for final stabilization and vegetative cover. 12/4/07</p> <p>Remove all remnant hay and visible, accumulated sediment filtered by the haybales, from the wetlands and outlet. 10/23-12/05/07 See Inland wetland section. 12/05/07</p> <p>None at this time.</p>	<p>NA at this time.</p> <p>NA at this time.</p> <p>Needs additional attention and sediment removal.</p> <p>NA at this time</p>

Areas of Inspection	Observation	Recommended Action	Corrected Action
	and wetland was mostly clear with only slight turbidity. 12/4/07	12/04/07	
Inland Wetland and Watercourse encroachment and mitigation	Haybales have been removed from the outlet and the wetlands across Carpenter Lane (10/23). Sediment accumulation was noted within and around the outlet where the haybales had been. 10/23-12/4/07	Continue to remove all visible sediment from within and around the outlet (and whatever is feasible from within the pipe). Seed the area with a wetland seed mix for final stabilization. The edges of the access roads are not fully stabilized, therefore haybales should be replaced during heavy rain. 10/23-12/4/07	Sediment needs some additional attention.
State species of concern, threatened and endangered species.	According to the D&M plan, state-listed species are not located in this work area. 12/4/07 Several different species of frogs, turtles, and salamanders have been noted in wetlands south of Carpenter Ln. and east of Beseck this spring and last year. 12/4/07	None. 12/4/07 Although these species were not state-listed, it indicates good habitat. Continue to make good efforts to reduce impacts to these wetlands to the extent possible. 12/4/07	NA NA
Vegetative clearing or stabilization	The hydroseeded and landscaped areas around site are at the 75% or greater vegetative cover mark except for small areas recently seeded along the access roads. Erosion control mats remain in place on steep slopes and are in place along the edge of the access road. 12/4/07	Monitor site closely, especially during heavy rains and continue to make good efforts to stabilize washouts. Hand seed the sparse areas of vegetation to increase stabilization as needed. 12/4/07	Curbing appears to be functioning similarly to the previously installed haybales.
Dewatering	Dewatering should no longer be necessary. 12/4/07	If future storms overwhelm the capacity of the basins, the controls will have to be revisited. 12/4/07	NA at this time.
Blasting	All blasting was complete as of 9/7/06.	None. 12/4/07	NA

Areas of Inspection	Observation	Recommended Action	Corrected Action
Spills, soils and material storage	Spill cleanup materials were available on site and are being used and restocked as needed. 12/4/07	Always use spill control materials when working on equipment and during refueling. Final house keeping should occur as activities wrap-up. 12/4/07	NA
Additional Observations	None 12/4/07		

Next likely scheduled inspection: **Tuesday December 11 , 2007**

I have personally examined and am familiar with the information submitted in this document and all attachments and certify that based on reasonable investigation, including my inquiry of those individuals responsible for obtaining the information, the submitted information is true, accurate and complete to the best of my knowledge and belief, and I understand that any false statements made in this document or its attachments may be punishable as a criminal offense in accordance with Section 22a-6 under Section 53a-157 of the Connecticut General Statutes.

Field Inspector: Matt Creighton, BSC Group

Reviewer: Diana Walden, BSC Group



Eastern side of the site, view from Carpenter Lane. The curbing installed last week appears to help detain run-off.



Line work was underway, connecting the 2A lines to Beseck.



New landscaping and a gate being installed along the eastern site



A small channel appears to have been created to allow drainage into the wetlands at the across Carpenter Lane. Slightly turbid water remains at the outlet. Sediment removal is still needed in this area.