

Docket No. 272 – Development and Management Plan Inspection

The Connecticut Light and Power Company Certificate of Environmental Compatibility and Public Need for the construction of a new 345-kV electric transmission line and associated facilities between Scovill Rock Switching Station in Middletown and Norwalk Substation in Norwalk, Connecticut, including reconstruction of portions of existing 115-kV and 345-kV electric transmission line, the construction of Beseck Switching Station in Wallingford, East Devon Substation in Milford, (and Singer Substation in Bridgeport), modifications at Scovill Rock Switching Station and Norwalk Substation, and the reconfiguration of certain interconnections.

Norwalk Substation

Date: August 29, 2008

Inspector: Lennox Keen

Location: Norwalk Substation - 50 New Canaan Avenue, Norwalk, CT

Rain Event: 0.12" of precipitation was reported since the previous inspection, with the largest event of 0.12" recorded on 8/25 (Bridgeport, CT NOAA data).

Areas of Inspection	Observation	Recommended Action	Corrected Action
Access Roads and Adjacent Roadways	A paved driveway is located off of New Canaan Avenue (Route 123) and provides access to the substation and work area. Trap rock is in place on the majority of surfaces in the substation yard tracking was not an issue. 8/29/08	None. 8/29/08	Not Applicable (NA)
Active Construction	Electrical connection/ tie-in work was ongoing at the time of the inspection. 8/29/08	None. 8/29/08	NA
Erosion and Sediment Controls	Most of the earthwork appears to be complete and trap rock remains over the surfaces of the sub-station. There does not appear to be a high potential for erosion or impact to adjacent resource areas. 8/29/08	Continue to monitor the area for potential erosion/ sedimentation. Install geotextile silt fence around the perimeter of the work zone as indicated on the D&M Plan prior to the disturbance of any soil. 8/29/08	NA
	Catch basin/inlets are present in the yard that outlet to the Norwalk. Silt fence remains in place around the existing soil	Continue to protect inlets with controls or place controls at base of stockpiles if necessary. If stockpiles are moved or	NA at this time

Areas of Inspection	Observation	Recommended Action	Corrected Action
	stockpiles. 8/29/08	new ones added, extend controls. 8/29/08	
Inland Wetland and Watercourse Encroachment and Mitigation	The project site is located within the existing Norwalk Substation. There is no anticipated impact to the Norwalk River. 8/29/08	Monitor resource areas to ensure that non-permitted encroachment or impacts do not occur. 8/29/08	NA
Staging, Storage, and Parking Areas	Vacant space within the substation yard is being used as the staging area for materials, equipment, parking, and portable sanitary facilities. 8/29/08	In general, avoid placing sanitary facilities or storing equipment within 100 feet to the Norwalk River or within the stream channel encroachment line. 8/29/08	NA
Soils	The undisturbed portion of the substation yard surface is presently covered with trap rock or crushed stone. 8/29/08	Continue to monitor the site and provide appropriate controls prior to any soil disturbance. 8/29/08	NA
State species of concern, threatened and endangered species.	According to the D&M plan, state-listed species are not located in this work area. 8/29/08	None. 8/29/08	NA
Vegetative clearing (including trees to save or danger trees noted) or stabilization	All work is within the limits of the substation and there is no vegetation within said limits. Some clearing of landscaped materials was required for Seg 4c tie-in work. 8/29/08	None. Work out responsibility between contractors to restore the landscaped materials. 8/29/08	NA
Dewatering	Dewatering was not observed at the time of the inspection. 8/29/08	Continue to properly contain/ filter discharge water when dewatering is required. 8/29/08	NA
Spills and Material Storage	Equipment appeared to be appropriately stored. 8/29/08	In general, provide regular equipment checks and repair any drips or leaks as soon as they are observed. 8/29/08	NA
	Silt fence remains in place to contain several soil stockpiles and the remaining surface of the	Continue to provide adequate containment around temporary material stockpiles or	NA at this time.

Areas of Inspection	Observation	Recommended Action	Corrected Action
	yard is covered with trap rock. Catch basins/inlets that drain to the River are present in the yard and need to continue to be monitored. 5/8-8/29/08	cover the material with tarps. Adjust controls if stockpiles are moved or extended. 5/8-8/29/08	
Additional Observations	None. 8/29/08	None. 8/29/08	NA

Next likely scheduled inspection: Friday, September 5, 2008

I have personally examined and am familiar with the information submitted in this document and all attachments and certify that based on reasonable investigation, including my inquiry of those individuals responsible for obtaining the information, the submitted information is true, accurate and complete to the best of my knowledge and belief, and I understand that any false statements made in this document or its attachments may be punishable as a criminal offense in accordance with Section 22a-6 under Section 53a-157 of the Connecticut General Statutes.

Field Inspector: Lennox Keen, BSC Group

Reviewer: Diana Walden, BSC Group

**No photos were taken during this week's inspection.
Electrical tie-in work continues inside the substation.**