

Docket No. 272 – Development and Management Plan Inspection

The Connecticut Light and Power Company Certificate of Environmental Compatibility and Public Need for the construction of a new 345-kV electric transmission line and associated facilities between Scovill Rock Switching Station in Middletown and Norwalk Substation in Norwalk, Connecticut, including reconstruction of portions of existing 115-kV and 345-kV electric transmission line, the construction of Beseck Switching Station in Wallingford, East Devon Substation in Milford, (and Singer Substation in Bridgeport), modifications at Scovill Rock Switching Station and Norwalk Substation, and the reconfiguration of certain interconnections.

Underground Line Watercourse and Railroad Crossings

Date: March 13, 2008

Inspector: Gregory Sommer

Location: Crossings of Watercourses and Railroads in Segments 3, 4a and 4b

Rain Event: 1.97" of precipitation was reported since the previous inspection with 1.26" recorded on 3/7 and 0.70" recorded on 3/8 (Bridgeport, CT NOAA data).

Areas of Inspection	Observation	Recommended Action	Corrected Action
Access Roads and Adjacent Roadways Saugatuck River	On the east side of the Saugatuck River, the contractor for segment 4b is utilizing the partially restored staging area to facilitate vault installation. The stone construction entrance remains. The bituminous curb near the access driveway has been damaged by heavy truck traffic (since 1/24). 3/13/08	Coordinate final restoration efforts/ responsibilities with the contractor working on segment 4b. Restore site to pre-construction conditions (gravel parking area). Repair damaged curbing when work is complete. 3/13/08	Continue to monitor.
Housatonic River	HDD work is complete. Demobilized, temporary staging areas remain on both sides of the River, with fencing around the drilling pits. Tie- in work has been completed on the west side and the area was being backfilled. 3/13/08	Continue to finalize and restore the areas. See Erosion and Sediment Control section for more details. 3/13/08	Not Applicable (NA)
Metro North R.R. - Milford	Staging area has been established on the south side of the Metro North R.R. off Naugatuck Ave. HDD equipment is being set-up and drilling will begin soon. A temporary access road has	Continue to monitor for tracking. See Erosion and Sediment Control section for more details. 3/13/08	NA

Areas of Inspection	Observation	Recommended Action	Corrected Action
	<p>been cut to maintain access to the boat launch area. 3/13/08</p>		
<p>Vault Openings and Trench Construction Saugatuck River</p>	<p>HDD work on the Saugatuck River is complete. Drilling pits remain open on the east side and partially backfilled on the west side. 3/13/08</p>	<p>Monitor and maintain sediment and erosion controls. Contractors plan to pave the west side soon. 3/13/08</p>	<p>NA</p>
<p>Housatonic River</p>	<p>HDD work at the Housatonic River is complete. The drill pits have been partially backfilled, leaving only the conduits exposed on the east side. Tie-in work has been completed on the west side and the area was being backfilled. 3/13/08</p>	<p>Monitor and maintain sediment and erosion controls. 3/13/08</p>	<p>NA</p>
<p>Metro North R.R. - Milford</p>	<p>HDD has not yet begun, but equipment is being set-up and the drilling pit has been partially excavated. 3/13/08</p>	<p>Monitor and maintain sediment and erosion controls. 3/13/08</p>	<p>NA</p>
<p>Erosion and Sediment Controls</p>	<p>Any exposed soils have potential for airborne dust migration. Contractors are aware of the potential. 3/13/08</p>	<p>Prevent dust migration by implementing the dust control measures. 3/13/08</p>	<p>NA at this time.</p>
<p>Saugatuck River</p>	<p>On the west side of the Saugatuck River, hay bales and mulch remain in place around the drill pit. Hay bales remain along Lincoln St. 3/13/08</p> <p>The contractor for segment 4b continues to utilize the partially restored staging area on the east side of the Saugatuck River. 3/13/08</p>	<p>Continue to monitor and maintain the controls to ensure they adequately contain area until drilling pit is backfilled. Continue to sweep the roadway as necessary. 3/13/08</p> <p>Coordinate final restoration efforts/ responsibilities with the contractor working on segment 4b. Restore site to pre-construction conditions (gravel parking area). Backfill and stabilize the drilling pit when feasible. 3/13/08</p>	<p>NA at this time. Continue to monitor.</p> <p>Needs final restoration when work is complete.</p>

Areas of Inspection	Observation	Recommended Action	Corrected Action
<p>Housatonic River</p>	<p>Two minor frac outs remain observed (on land) between the access drive and drilling pit on the east side of the Saugatuck River. Fencing remains around this area. 2/14-3/13/08</p>	<p>Properly contain and remove the material. Restore the area to pre-construction conditions. 2/14-3/13/08</p>	<p>Needs attention.</p>
	<p>The drill pits were being backfilled on the west side of the Housatonic River. A minor amount of sediment was observed over the paved surface of the parking lot. The frac tanks have been removed. 3/13/08</p>	<p>Continue to monitor the area and maintain controls to ensure they adequately contain the area. Continue to clean any areas where incidental spills may have occurred due to construction activities and provide final restoration to the area when tie-in work is complete. 3/13/08</p>	<p>Needs to be monitored and needs final restoration when work is complete.</p>
	<p>On the east side of the river, the dirt berm around the drilling pit remains mulched, and hay bales were in place between the berm and the river. These sedimentation control measures appeared to be functioning properly. 3/13/08</p>	<p>Continue to monitor the area. Replace/secure controls as needed to provide complete coverage and containment of the area. Continue to attend to spilled drilling slurry/mud and provide final restoration to the area. 3/13/08</p>	<p>NA at this time.</p>
<p>Metro North R.R. - Milford</p>	<p>On the east side of the Housatonic River, the dirt berm located adjacent to a resource area on the western side of the staging area remains mulched. However, in the same general area, a small channel has eroded. Haybales were in place and contained most of the sediment but a minor amount migrated beyond the barrier and towards the resource area. 3/6-3/13/08</p> <p>Haybales and a filter boom are in place around</p>	<p>Reinforce controls if necessary. Permanently stabilize the area as soon as feasible. Remove accumulated sediment from behind the haybale barrier, before it enters the adjacent resource area. 3/6-3/13/08</p> <p>Monitor and maintain sediment and erosion</p>	<p>Needs attention.</p> <p>NA at this time</p>

Areas of Inspection	Observation	Recommended Action	Corrected Action
	<p>the staging area on the down gradient side of the staging yard. Silt fence also remains around the temporary access road, which has been cut for access to the boat launch. 3/13/08</p>	<p>controls. Adjust controls as field conditions change. 3/13/08</p>	
<p>Inland Wetland and Watercourse encroachment and mitigation</p>	<p>The HDD of the Saugatuck River and associated wetlands in Westport is complete. Final restoration and tie-in efforts continue. 3/13/08</p> <p>The HDD of the Housatonic River and associated wetlands in Stratford and Milford is complete. Final restoration and tie-in efforts continue. 3/13/08</p> <p>On the east side of the Housatonic River, the berm along the west side of the staging area has been mulched but there are no other controls between it and the adjacent resource area. Sediment migration was noted beyond an existing haybale barrier in this general area. 3/6-3/13/08</p>	<p>None. 3/13/08</p> <p>The drill work was completed well with the approved monitoring plan provided in the D&M plan 3/13/08</p> <p>Install erosion control measures between the dirt berm and the adjacent resource area if needed. Reinforce the controls in the area of sedimentation. See Erosion and Sedimentation Controls section for more details. 3/6-3/13/08</p>	<p>NA</p> <p>NA</p> <p>Additional controls appear to be needed.</p>
<p>Staging, Storage, and Parking Areas Saugatuck River</p>	<p>A staging area remains on either side of the Saugatuck River. Minor construction related debris (wooden stakes, metal banding, conduit sections, toed-in portions of silt fence, etc.), remain near the perimeter of the area. The contractor for segment 4b is utilizing both areas to facilitate vault installation and tie-in work. 3/13/08</p>	<p>Coordinate final restoration efforts/ responsibilities with the contractor working on segment 4b. Restore site to pre-construction conditions (gravel parking area). Final restoration will mostly likely be on hold until after the final connections have been tied in. 3/13/08</p>	<p>Needs attention.</p>

Areas of Inspection	Observation	Recommended Action	Corrected Action
	<p>to the river remain seeded, and mulched with hay. 3/13/08</p> <p>Drilling is complete at the Housatonic River. The drilling pits were being backfilled on the west side. 3/13/08</p>	<p>season if needed. See Erosion and Sediment Controls section for more details. 3/13/08</p> <p>Continue to monitor the area. Backfill the drilling pit as soon as feasible and stabilize the surface. 3/13/08</p>	<p>NA</p>
<p>State species of concern, threatened and endangered species.</p>	<p>According to the D&M plan, state-listed species are not located in this work area 3/13/08</p>	<p>None. 3/1308</p>	<p>NA</p>
<p>Vegetative clearing (including trees to save or danger trees noted) or stabilization</p>	<p>Although not marked on the D&M, a row of hedges/shrubs was removed (9/18/07) from the west side of the river near sta. #235+75. The contractor states that the property owner removed the shrubs in preparation for the HDD work. 12/5/07-3/13/08</p> <p>Shrubs had previously been removed from the west side of the river near sta. #234+50 as per the D&M Plan. 3/13/08</p>	<p>If shrubs were removed by the property owner prior to HDD work, then discuss and reach an agreement with the property owner regarding the final restoration measures. 12/5/07-3/13/08</p> <p>When work is completed, restore the area as indicated in the D&M plan. 3/13/08</p>	<p>Contractor states the property owner removed the shrubs. Needs evaluation during restoration.</p> <p>NA at this time.</p>
<p>Dewatering</p>	<p>Dewatering activities were observed on the west side of the Housatonic River to facilitate vault tie-in work. 3/13/08</p>	<p>Continue to ensure that material is contained appropriately and treated according to the ground-water handling plan as referenced in the D&M. 3/13/08</p>	<p>NA</p>
<p>Blasting</p>	<p>No blasting has been proposed. 3/13/08</p>	<p>None 3/13/08</p>	<p>NA</p>
<p>Spills and Material Storage</p>	<p>Reserve spill cleanup materials/kits were observed in the staging area. 3/13/08</p>	<p>Continue to bring spill kits to active work sites. 3/13/08</p>	<p>NA</p>
<p>Saugatuck River</p>	<p>Small frac-outs remain near the drilling pit. on the east</p>	<p>Coordinate final restoration efforts/ responsibilities with</p>	<p>Old frac-out areas need attention when</p>

Areas of Inspection	Observation	Recommended Action	Corrected Action
<p>Housatonic River</p>	<p>side of the Saugatuck River. The contractor for segment 4b is now using this staging area. 3/13/08</p>	<p>the contractor working on segment 4b. Restore site to pre-construction conditions (gravel parking area). See Erosion and Sediment Controls section for more details. 3/13/08</p>	<p>feasible</p>
	<p>The large drill pit on the west side of the Housatonic River has been partially backfilled. 3/13/08</p>	<p>Continue to monitor the area and maintain controls to ensure they adequately contain the area. Backfill and permanently restore the area when feasible. 3/13/08</p>	<p>N/A</p>
	<p>On the west side of the Housatonic River a minor amount of remnant mud/slurry was observed over the paved surface of the parking lot in various areas throughout the staging area. 2/21-3/13/08</p>	<p>Continue to clean any areas where incidental spills may have occurred due to construction activities. 3/13/08</p>	<p>Needs attention during final clean-up</p>
<p>Additional Observations</p>	<p>None. 3/13/08</p>	<p>None. 3/13/08</p>	<p>NA</p>

Next likely scheduled inspection: Thursday, March 20, 2008

I have personally examined and am familiar with the information submitted in this document and all attachments and certify that based on reasonable investigation, including my inquiry of those individuals responsible for obtaining the information, the submitted information is true, accurate and complete to the best of my knowledge and belief, and I understand that any false statements made in this document or its attachments may be punishable as a criminal offense in accordance with Section 22a-6 under Section 53a-157 of the Connecticut General Statutes.

Field Inspector: Gregory Sommer, BSC Group

Reviewer: Diana Walden, BSC Group



On the west side of the Housatonic River near sta. #999, vault tie-in work is complete and crews were backfilling the drill pit.



Crews are fusing sections of conduit to complete the tie-in work at the vault near sta. #252.



On the west side of the Saugatuck River, the tie-in work for one of the circuits has been completed and the drilling pit has been backfilled. The area is expected to be paved within the next couple of weeks.



A staging area has been established on the south side of the Metro North R.R. in Milford. The staging area has been surrounded by haybales and a filter boom. Drilling equipment is being set-up and the drill pit has been partially excavated.