

Docket No. 272 – Development and Management Plan Inspection

The Connecticut Light and Power Company Certificate of Environmental Compatibility and Public Need for the construction of a new 345-kV electric transmission line and associated facilities between Scovill Rock Switching Station in Middletown and Norwalk Substation in Norwalk, Connecticut, including reconstruction of portions of existing 115-kV and 345-kV electric transmission line, the construction of Beseck Switching Station in Wallingford, East Devon Substation in Milford, (and Singer Substation in Bridgeport), modifications at Scovill Rock Switching Station and Norwalk Substation, and the reconfiguration of certain interconnections.

Scovill Rock Switching Station Inspection

Date: April 9, 2007

Inspector: Matthew Creighton

Location: Scovill Rock Switching Station

Rainfall: 0.93” of precipitation was recorded in the week prior to inspection with the entire total reported on 4/4 (NOAA data at Meriden, CT).

Areas of Inspection	Observation	Recommended Action	Corrected Action
Access roads and adjacent roadways	All traffic is using the existing paved entrance on north side. There is no sediment tracking onto Freeman Road. 4/9/07	None. 4/9/07	Not Applicable (NA)
	No drips or spills were noted. 4/9/07	None. 4/9/07	NA
	No sedimentation issues have been observed at the culvert under the access driveway. 4/9/07	None. 4/9/07	NA
Foundation and site construction	Structural and foundation work is complete. 4/9/07	None 4/9/07	NA
Erosion and sediment controls	The site is at finished grade and lined with crushed stone. 4/9/07	If any further soil disturbance is necessary install silt fence as needed. 4/9/07	NA
	Haybales installed at the 12” storm drain pipe are degraded; however, water flow was not observed throughout duration of work. 11/21/06-4/9/07	Haybales can be removed now that soil-disturbing work on site is complete. 11/21/06-4/9/07	Remove haybales when feasible.
	Soil stockpile has been removed and the area was regraded and lined with stone. 4/9/07	None. The area is stable. 4/9/07	Soil stockpile removed.

Areas of Inspection	Observation	Recommended Action	Corrected Action
Inland Wetland and Watercourse encroachment and mitigation	Wetlands south and northeast remain unaffected by site work. 4/9/07	None. 4/9/07	NA
State species of concern, threatened and endangered species.	According to the D&M plan, state-listed species are not located in this work area.	None	NA
Vegetative clearing or stabilization	No vegetative clearing is proposed at this time. 4/9/07	None	NA
Dewatering	Dewatering is not being performed at this time. 4/9/07	None	NA
Blasting	No blasting is proposed at this time. 4/9/07	None	NA
Spills, soils and material storage	Soil stockpile removed. 4/9/07	The area is stable.	Soil stockpile removed Site work complete.
	Spill cleanup materials were available on site. 4/9/07	Continue to use and restock materials as needed. 4/9/07	NA
Additional Observations	This site can be removed from the inspection route as all earth disturbing work and structural work are complete. The only remaining work onsite is to remove the haybales from the storm drain outlet.	NA	Final site inspection. Remove haybales from the storm drain outlet. Site fully stabilized.

Next likely scheduled inspection:

Inspections complete; site is stable.

I have personally examined and am familiar with the information submitted in this document and all attachments and certify that based on reasonable investigation, including my inquiry of those individuals responsible for obtaining the information, the submitted information is true, accurate and complete to the best of my knowledge and belief, and I understand that any false statements made in this document or its attachments may be punishable as a criminal offense in accordance with Section 22a-6 under Section 53a-157 of the Connecticut General Statutes.

Field Inspector:

Matthew Creighton, BSC Group

Reviewer:

Diana Walden, BSC Group



View of the culvert under the access drive. No sediment issues have been observed.



Final controls should be removed. Site is stable.



Soil stockpile was removed and the area was regraded and lined with stone. Work on site is complete and the area is stable.