

## **Arrigoni Bridge Project – Project 82-299**

This project consists of the removal and replacement of the following bridge components located within the two 600-foot-long river spans (Arch Spans 10 & 11): bituminous concrete wearing surface, concrete filled steel grid deck, deck joints, steel roadway stringers, concrete barriers and sidewalks. The sidewalk railing will be removed and reinstalled. Also included in this project are minor repairs to the Portland approach viaduct. There is no work anticipated to be performed on the Middletown approach viaduct.

### **Timeframes for construction**

The Notice to Proceed is scheduled for May 9, 2011. The construction duration of 555 days results in a construction completion date of November 14, 2012. Construction will be performed in one pre-stage and three stages as follows:

Pre Stage 1 - Construct work/containment platform underneath bridge deck. Attach temporary precast concrete barrier curb to bridge deck.

May 9, 2011 – June 13, 2011

Stage 1 - Remove and replace south portion of bridge deck and south sidewalk.

June 14, 2011 – November 30, 2011

Stage 2 “Boat Stage” - Remove and replace center portion of bridge deck.

December 1, 2011 – April 30, 2012

Stage 3 - Remove and replace north portion of bridge deck and north sidewalk.

May 1, 2012 – October 1, 2012

It should be understood that this may change after the project is underway. We will advise and update all the stakeholders when and if this changes.

**LOCATION MAP**

