

October 1, 2015

VIA OVERNIGHT AND ELECTRONIC MAIL

Melanie Bachman
Acting Executive Director
Connecticut Siting Council
Ten Franklin Square
New Britain, CT 06051

**RE: Docket No. 417 - Certificate of Environmental Compatibility and Public
Need for a Telecommunications Facility at Moose Hill Road, Guilford,
Connecticut.
Request for Extension of Time to Complete Construction**

Dear Ms. Bachman:


On behalf of Bay Communications II, LLC ("Bay Communications"), we request that the Connecticut Siting Council (the "Council") grant an extension of construction time for the referenced facility. Bay Communications has substantially completed the facility, including the equipment compound and access way. Construction of the tower itself will be completed tomorrow, October 2, 2015. Bay Communications is currently negotiating Eversource's easement rights. Once complete, Eversource will take the necessary steps to energize the site. We expect the easement to be signed and energization to occur no later than November 20, 2015.

Bay Communications is seeking an extension of time in the event that Eversource is unable to energize the site in time to allow the facility to be operational by the current construction deadline of October 8, 2015. Specifically, Bay Communications respectfully requests a two (2) month extension of time until December 8, 2015, in which to comply with Council's Decision and Order.

If you have any questions, please do not hesitate to contact me.

Very truly yours,

BROWN RUDNICK LLP

By:  _____
Thomas J. Regan

cc: Service List
Town of Guilford