

**Project Description:**

Resurfacing, Bridge and Safety Improvements on CT Route 25 in the Town of Trumbull, CT

Project Number: 144-179

**Project Scope:**

This project involves resurfacing and safety improvements of approximately 5.2 miles (in each direction) of State Route 25 in Trumbull, Connecticut. The existing concrete roadway was originally built in late 1970s with minimal maintenance being performed throughout the years. Diamond grinding of the concrete travel lanes and milling and overlaying of the bituminous shoulders and climbing lanes will be performed. Improvements will be performed on the northbound and southbound lanes including on/off ramps on Route 25, roadways and ramps of the Route 25/Route 15 Interchange and the repair and resurfacing of the 21 bridges within the project limits. Also, the drainage system along the Route 25 is being upgraded by creating swales and upgrading more than 100 catch basins. The project cost for the roadway improvements is significantly low compared to building a new highway. It is estimated that these repairs will extend the roadway life to another 25-30 years.

Financial Sources:

- Federal: \$13,948,811.69 (80%)
- State: \$3,487,202.92 (20%)

Budget Analysis:

- Expenditures to date: \$7.8 Million

Schedule Analysis:

- Work Complete: 44%
- Expected Completion: August 2013

Outlook:

- The goal is to complete concrete repairs, drainage and diamond grinding along with milling and resurfacing of the bituminous shoulders by December 1, 2012 for Route 25 excluding ramps.

Recent Activities:

- Route 25 NB – Completed concrete repairs and diamond grinding of the concrete roadway
- Route 25 Exit 9 On/Off Ramps – Completed milling and resurfacing of bituminous concrete.