

Form 2-6.1 Prepaving Meeting Agenda

PREPAVING MEETING

Date: _____ Location: _____

Project No.: _____ Rte. /Town: _____

Termini: _____

Proj. Eng. /Supvr.: _____ Phone: _____

C.I. /Gen. Supvr.: _____ Phone: _____

Inspector(s): _____

Prime contractor: _____

Supt.: _____ Phone: _____

Paving Contractor: _____

Supt.: _____ Phone: _____

QC/QA Rep.: _____ Phone: _____

Plant(s): Primary: _____ Location: _____

Backup: _____ Location: _____

Milling Contractor: _____ Start Date: _____

Supt.: _____ Phone: _____

Project information: Spec.: _____ Supplement Date: _____

Special Provisions: _____

PAVEMENT STRUCTURE:

	<u>Class/Type/Level</u>	<u>Depth</u>	<u>Start Date</u>	<u>Work hours</u>
Base:	_____	_____	_____	_____
Level:	_____	_____	_____	_____
Wedge:	_____	_____	_____	_____
Binder:	_____	_____	_____	_____
Top:	_____	_____	_____	_____

Expected Completion Date of all Paving: _____

Form 2-6.1 Prepaving Meeting Agenda (continued)

PREPAVING MEETING (continued)

CANCELLATION PROCEDURE:

Cancel Time: _____ AM / PM

Contact – DOT: _____

Contractor: _____

Phone: _____

Phone: _____

PRODUCTION/PLACEMENT:

Paving length: _____

Tons/Day: _____

Haul time: _____

No. lanes/passes: _____

Tons/Hours: _____

No. Trucks: _____

Paver: Brand/Model: _____

Special Attachments: _____

Rollers: Breakdown: _____

Intermediate: _____

Finish: _____

Transfer Unit: Yes / No If yes, type: _____

Tack Coat Supplier & Distributor: _____

Compaction Testing by: _____

Cold Weather Paving (Oct. 15 to Apr. 30)

Approval given: Yes / No By whom? _____

Procedure Attached: Yes / No

Notes: _____

Table 2-6.1 Mat Troubleshooting Guide

Mat Tearing- Full Width of Mat

POSSIBLE CAUSE

- 1) Excessive Speed
or
- 2) Unstable mix (temp., aggregate, etc.)
- 3) Screed lift not fully extended
- 4) Screed plate worn out
- 5) Cold Screed

- 6) Paving thinner than largest aggregate mix
nominal
aggregate size
- 7) Material too cold
- 8) Excessive moisture in mix
- 9) Strike-off too low
- 10) Strike-off too low or in low position
- 11) Strike-off too high or in high position
- 12) Pre-strike off too low
- 13) Vibrator running too slow

CURE

- 1) Have Quality Control manager paving foreman slow paver
- 2) Correct at plant
- 3) Extend lift
- 4) Replace
- 5) Check burners-review heating procedures
- 6) Increase mat depth; change to design with smaller maximum

- 7) Correct at plant
- 8) Correct at plant
- 9) Raise strike-off
- 10) Adjust
- 11) Adjust
- 12) Adjust
- 13) Increase Vibration

Mat Tearing-Center (Before Rolling)

POSSIBLE CAUSE

- 1) Not enough lead crown
- 2) Flow gates closed down too far
- 3) Worn screed plate
- 4) Kick back on augers worn off
- 5) Segregation in mix

- 6) Cold screed

- 7) Strike-off too low or in low position
- 8) Strike-off too high
- 9) Pre-strike off too low

CURE

- 1) Adjust as needed
- 2) Adjust gates
- 3) Replace screed plate
- 4) Replace or repair
- 5) Check hauling, dumping procedures & plant operation
- 6) Check burners- review heating procedures
- 7) Adjust
- 8) Adjust
- 9) Adjust

Table 2-6.1 Mat Troubleshooting Guide (continued)

Mat Tearing- Quarter Points

POSSIBLE CAUSE

- 1) Cold Screed
- 2) Overloaded Augers
- 3) Cold material
- 4) Aggregate larger than mat depth
- 5) Extensions incorrectly installed
- 6) Auger worn out

CURE

- 1) Check burners-review heating procedures
- 2) Machine adjustment
 - a. Auger speed
 - b. Flow gates
- 3) Correct at plant
- 4) Increase mat depth; change to mix design with smaller nominal maximum aggregate size
- 5) See machine operator's manual
- 6) Replace augers

Mat Tearing- Edges

POSSIBLE CAUSE

- 1) End plate not square
- 2) Cold material build-up at end of augers
- 3) Extensions installed incorrectly
- 4) Flow gates closed down too far
- 5) Pre-strike off too low

CURE

- 1) Adjust as needed
- 2) Extend augers
- 3) Reinstall extensions
- 4) Adjust gates
- 5) Adjust

Material Tearing- Outside (Before Rolling)

POSSIBLE CAUSE

- 1) Too much lead crown
- 2) Cold screed
- 3) Flow gates open too high
- 4) Paving thinner than largest aggregate
- 5) Extensions installed incorrectly
- 6) Cold material building up at end of augers
- 7) Strike-off too low or in low position
- 8) Strike-off too high or in high position
- 9) Pre-strike off too low

CURE

- 1) Adjust
- 2) Check burner- review heating procedures
- 3) Adjust gates
- 4) Increase mat depth; change to mix design with smaller nominal maximum aggregate size
- 5) Reinstall extensions
- 6) Extend augers
- 7) Adjust
- 8) Adjust
- 9) Adjust

Table 2-6.1 Mat Troubleshooting Guide (continued)

Mat Tearing- Behind Main Screed with Extensions Retracted

POSSIBLE CAUSE

- 1) Extensions too low in front of main screed

CURE

- 1) Adjust up

Loose Streak in Center of Mat

POSSIBLE CAUSE

- 1) Insufficient lead crown
- 2) Worn augers or kickback paddles
- 3) Flow gates too low
- 4) Augers worn out

CURE

- 1) Adjust as needed
- 2) Repair or replace
- 3) Adjust as needed
- 4) Replace augers

Screed Rises at Each Take Off

POSSIBLE CAUSE

- 1) Overloaded augers
- 2) Augers worn out
- 3) Waiting too long between loads
- 4) Varying mix temperatures
- 5) Grade sensor mounted at tow point
- 6) Strike off too high or in high position

CURE

- 1) Machine adjustment
 - a. Auger speed
 - b. Flow gates
- 2) Repair or replace augers
- 3) Have Quality Control properly balance the paving operation
- 4) Inform Quality Control personnel at plant
- 5) Move back on side arm
- 6) Adjust

Screed Marks

POSSIBLE CAUSE

- 1) Trucks bumping paver
- 2) Waiting too long between loads
- 3) Screed lift not fully extended
- 4) Fluctuating head of material
auger &
speed
speed, paver speed
- 5) Cold screed
- 6) Strike-off too low or in low position
- 7) Pre-strike off too low

CURE

- 1) Inform Quality Control manager or paving foreman; train truck drivers
- 2) Have Quality Control properly balance the paving operation
- 3) Extend lift
- 4) Check flow gate openings, auger & conveyor
Check flow gate openings,
conveyor speed, paver
- 5) Review/check screed heaters & heating procedures.
- 6) Adjust
- 7) Adjust

Table 2-6.1 Mat Troubleshooting (continued)

Transition Lines Between Screed & Extensions

POSSIBLE CAUSE

- 1) Extensions set too high or low

CURE

- 1) Adjust height of extensions

Voids In Extension Area

POSSIBLE CAUSE

- 1) Extension starved for material

CURE

- 1) Install additional augers & guards for constant extended width- Use kick-out paddles for variable extended widths

Bright Streak Down Center of Mat

POSSIBLE CAUSE

- 1) Too much lead crown
- 2) Flow gates too high
- 3) Augers worn out

CURE

- 1) Make necessary adjustment
- 2) Adjust as needed
- 3) Repair or replace

Auger Shadows

POSSIBLE CAUSE

- 1) Overloaded augers
- 2) Flow gates too high
- 3) Worn augers
- 4) Segregation in mix

CURE

- 1) Machine adjustment
 - a. Auger speed
 - b. Flow gates
- 2) Adjust as needed
- 3) Repair or replace augers
- 4) Check hauling & dumping procedure & plant operation

Table 2-6.1 Mat Troubleshooting Guide (continued)

Ripples	
<u>POSSIBLE CAUSE</u>	<u>CURE</u>
1) Fluctuating head of material	1) Check flow gate openings, auger & conveyor speed, paver speed
2) Augers overloaded	2) Machine adjustment <ol style="list-style-type: none"> a. Auger speed b. Flow gates
3) Electronic control hunting	3) Check electronic controls
4) Flow gates open too high	4) Adjust as needed
5) Paver speed in excess	5) Have Quality Control manager or paving foreman slow paver
6) Loose or worn depth crank assembly	6) Repair, tighten or replace
7) Roller in poor mechanical condition	7) Repair or replace roller
8) Worn augers	8) Repair or replace
9) Unstable mix	9) Correct at plant
10) Too much lead crown	10) Adjust screed
11) Not enough lead crown	11) Adjust screed
12) Trucks holding brakes	12) Inform Quality Control manager or paving foreman; train drivers
13) Screed lift not fully extended	13) Extend lift
14) Temperature of mix varying	14) Inform Quality Control personnel at plant
15) Strike-off too low or in low position	15) Adjust
16) Strike-off too high or in high position	16) Adjust
17) Pre-strike off too low	17) Adjust
Wavy Surface- Long	
<u>POSSIBLE CAUSE</u>	<u>CURE</u>
1) Running hopper empty between loads	1) Train operator & adjust paver speed
2) Fluctuating head of material	2) Check flow gate openings, auger & conveyor speed, paver speed
3) Augers overloaded	3) Machine adjustment <ol style="list-style-type: none"> a. Auger speed b. Flow gates
4) Temperature of mix varying	4) Inform Quality Control personnel at plant
5) Screed lift not fully	5) Extend lift
6) Over-correction of depth cranks	6) Review correct procedures
7) Worn augers	7) Repair or replace

Table 2-6.1 Mat Troubleshooting Guide (continued)

Wavy Surface- Long (continued)

POSSIBLE CAUSE

- 8) Flow gates closed down too far
- 9) Segregation in mix

- 10) Waiting too long between loads

CURE

- 8) Adjust gates
- 9) Check hauling & dumping procedure & plant operation
- 10) Have operator properly balance the paving operation

Wavy Surface- Short

POSSIBLE CAUSE

- 1) Electronic control hunting
- 2) Fluctuating head of material

- 3) Augers overloaded
- 4) Temperature of mix varying

- 5) Flow gates closed down too far
- 6) Unstable mix
- 7) Trucks holding brakes

- 8) Loose or worn depth crank assembly
- 9) Worn augers
- 10) Segregation in mix

- 11) Roller in poor mechanical condition

CURE

- 1) Check electronic controls
- 2) Flow gate openings, auger & conveyor speed, consistent paver speed
- 3) Auger speed; flow gates
- 4) Inform Quality Control personnel at plant
- 5) Adjust gates
- 6) Correct at plant
- 7) Inform Quality Control manager or paving foreman; train drivers
- 8) Repair, tighten, or replace
- 9) Repair or replace
- 10) Check hauling & dumping procedure & plant operation
- 11) Repair or replace roller

Hair Line Cracks

POSSIBLE CAUSE

- 1) Poor rolling procedures

- 2) Augers overloaded
- 3) Excessive moisture in mix
- 4) Fluctuating head of material

- 5) Excessive speed

- 6) Unstable mix

CURE

- 1) Check roller manufacturer recommendations
- 2) Auger speed; flow gates
- 3) Correct at plant
- 4) Auger speeds; flow gates; consistent paver speeds
- 5) Have Quality Control manager or paving foreman slow paver
- 6) Correct at plant

Table 2-6.1 Mat Troubleshooting Guide (continued)

Poor Longitudinal Joints

POSSIBLE CAUSE

- 1) Delay in rolling
- 2) Over-correction of depth cranks
- 3) Overloaded augers
- 4) End plate not square
- 5) Head of material varying
- 6) Overlapping joint too much

CURE

- 1) Improve coordination
- 2) Review correct procedures
- 3) Auger speed; flow gates
- 4) Adjust as needed
- 5) Auger speed; flow gates; consistent paver speed
- 6) Review correct procedures

Poor Transverse Joints

POSSIBLE CAUSE

- 1) Incorrect milling procedure
- 2) Over-correction of depth cranks
- 3) Poor rolling operation
- 4) Augers overloaded
- 5) Screed lift not fully extended
- 7) Varying mix temperature
- 8) Cold Screed
- 9) Not rolling joint soon enough
- 10) Material too cold
- 11) Incorrect joint preparation
- 12) Fluctuating head of material

CURE

- 1) Review and follow proper milling specification
- 2) Review correct procedures
- 3) Review correct procedures
- 4) Machine adjustment
 - a. Auger speed
 - b. Flow gates
- 5) Extend lift
- 7) Inform Quality Control personnel at plant
- 8) Check screed heaters & review heating procedures
- 9) Review correct procedures
- 10) Correct at plant
- 11) Review recommended procedures
- 12) Machine adjustment
 - a. Auger speed
 - b. Flow gates
 - c. consistent paver speed

Bleeding

POSSIBLE CAUSE

- 1) Excessive moisture in mix
- 2) Poor rolling operation
- 3) Excessive tack coat
- 4) Vibrator running too fast
- 5) Eccentric weights set incorrectly
- 6) Strike-off too low or in low position
- 7) Strike-off too high or in high position
- 8) Pre-strike off too low

CURE

- 1) Correct at plant
- 2) Review correct procedures
- 3) Correct tack application
- 4) Reduce vibration
- 5) Reset
- 6) Adjust
- 7) Adjust
- 8) Adjust

Table 2-6.1 Mat Troubleshooting Guide (continued)

Screed Rides Nose Down

POSSIBLE CAUSE

- 1) Screed depth crank improperly set
- 2) Screed depth crank bearings badly worn
- 3) Forward area of screed plate badly worn
- 4) Strike-off too high or in high position
- 5) Pre-strike off set too high

CURE

- 1) Adjust for correct angle of attack
- 2) Replace bearings
- 3) Replace screed plate
- 4) Adjust
- 5) Make adjustment as outlined in machine operators manual

Unable to Control Screed

POSSIBLE CAUSE

- 1) Screed lift not fully extended
- 2) Cold screed
- 3) Paving thinner than largest aggregate
- 4) Unstable mix
- 5) Loose or worn depth crank assembly
- 6) Strike off too high or in high position
- 7) Pre-strike off set too high

CURE

- 1) Extend lift
- 2) Check screed heaters & review heating procedures
- 3) Increase mat depth; change to mix design with smaller aggregate
- 4) Correct at plant
- 5) Repair, tighten or replace
- 6) Adjust
- 7) Make adjustment as outlined in machine operators manual

Pushing Under Roller

POSSIBLE CAUSE

- 1) Poor roller operation
- 2) Unstable mix
- 3) Pre-strike off too low

CURE

- 1) Review rolling procedures
- 2) Correct at plant
- 3) Adjust

Unsatisfactory Compaction

POSSIBLE CAUSE

- 1) Poor roller operation
- 2) Vibrator running too slow
- 3) Eccentric weights set incorrectly

CURE

- 1) Review rolling procedures
- 2) Increase vibration
- 3) Adjust

Example 2-6.1 HMA ADJUSTMENTS:

Adjustments may be applied to bituminous concrete quantities and will be measured for payment using the following formulas"

$$\text{Yield Factor for adjustment calculation} = 0.0575 \text{ tons/sy/inch}$$

$$\text{Actual Area} = (\text{Measured Length } ft. \times \text{Avg. of width measurements } ft.)$$

$$\text{Actual Thickness (t)} = \text{total tons delivered} / (\text{Actual Area } sy. \times 0.0575 \text{ tons/sy/inch})$$

Project Example

Two lanes road overlay

HMA S 0.5 (with +/- 1/4" tolerance), From Table 2

2" lift

Plan width = 42 ft. (2) 12 ft. Lanes

(1) 10 ft. Shoulder

(1) 8 ft. Shoulder

Field Widths = 42.3', 42.6', 42.5', 42.6', 42.4'

$$\text{Avg. field width (W}_{\text{avg.}}) = \underline{42.48 \text{ ft.}}$$

Field Length (L) = 2,100 ft. (measured)

Tons Delivered (no waste) = 1,325.68 tons

$$\text{A) Tons Adjusted for Area (T}_A) = [(L \times W_{\text{adj}}) / 9] \times (t \text{ in.}) \times 0.0575 \text{ tons/sy/inch}$$

$$\begin{aligned} W_{\text{adj.}} &= (\text{Design width} + \text{tolerance}) - \text{Avg. field width} \\ &= (42' + 2''/12) - 42.48' = \underline{-0.31 \text{ ft.}} \end{aligned}$$

Actual Thickness (t) =

$$\text{Total tons delivered} / (\text{Actual Area } sy. \times 0.0575 \text{ tons/sy/inch})$$

$$\begin{aligned} \text{Actual Area} &= (\text{Measured Length } ft. \times \text{Avg. field width } ft.) / 9 \\ &= (2,100' \times 42.48') / 9 = \underline{9,912 \text{ sy}} \end{aligned}$$

$$\begin{aligned} \text{Actual Thickness (t)} &= 1,325.68 \text{ tons} / (9,912 \text{ sy} \times 0.0575 \text{ tons/sy/inch}) \\ &= \underline{2.32 \text{ inch}} \end{aligned}$$

$$\begin{aligned} \text{Tons Adjusted for Area (T}_A) &= [(2,100' \times -0.31') / 9] \times 2.32'' \times 0.0575 \text{ tons/sy/inch} \\ &= \underline{-9.65 \text{ tons}} \end{aligned}$$

Example 2-6.1 HMA ADJUSTMENTS:

B) Tons Adjusted for Thickness (T_T) = $A \times T_{adj.} \times 0.0575$ *tons.sy/inch*

$$A = \text{Area} = [L \times (\text{design width } ft. + \text{ tolerance } ft)] / 9$$

$$= [(2,100' \times (42' + 2''/12))] / 9 = \underline{9,839.67 \text{ sy}}$$

$$T_{adj.} = \text{Adjusted thickness} = (\text{Dt} + \text{ tolerance}) - \text{Actual thickness}$$

$$\text{Dt} = \text{Design thickness } inch.$$

$$T_{adj.} = (2'' + 0.25'') - 2.32'' = \underline{-0.07 \text{ inch}}$$

$$\text{Tons Adjusted for Thickness } (T_T) = 9,839.67 \text{ sy} \times 0.07 \text{ inch} \times 0.0575 \text{ tons/sy/inch}$$

$$= \underline{-39.60 \text{ tons}}$$

C) Tons Adjusted for Weight (T_W) = $GVW - DGW = (-)$ *tons*

If the quantity of Bituminous Concrete representing the mixture delivered to the project is in excess of the allowable Gross Vehicle Weight (GVW) for each vehicle, an adjustment will be made using the above formula:

Where: DGW = Delivered Gross Weight as shown on the delivery ticket or measured on a certified scale.

For example:

$$GVW = 21.15 \text{ tons} \quad \text{and} \quad DGW = 23.25 \text{ tons}$$

$$\text{Tons Adjusted for Weight } (T_W) = 21.15 - 23.25$$

$$= \underline{-2.1 \text{ tons}}$$

D) Mixture Adjustment:

(1) Marshall Design

Tons Adjusted for Marshall Design (T_{MD}) = $M \times 0.10$

Where: M = Tons of Bituminous Concrete mixture exceeding tolerances in Table 3.

Division of Material testing will provide the amount of Bituminous Concrete mixture to be adjusted

$$\text{Example:} \quad M = 500.0 \text{ tons}$$

$$\text{Tons Adjusted for Marshall Design } (T_{MD}) = 500.0 \times 0.10$$

$$= \underline{-50.0 \text{ tons}}$$

Example 2-6.1 HMA ADJUSTMENTS:

(2) Superpave Design

Division of Material testing will provide the amount of HMA to be adjusted for Air Void and Liquid Binder based on Tables 3A and 3B.

Tons Adjusted for Superpave Design (T_{SD}) = (AVa + APb) x Tons

Example:

Tons applied = 525.0 HMA, S0.5, Level 2

Va = 2.8

According to Table 3A,

AVa = -5.0 %

Pb = 5.0 %

APb = 0.0

According to

Table 3B

APb = 0.0

Tons Adjusted for Superpave Design (T_{SD}) =

$$= (-5.0\% + 0.0) \times 525.0 \text{ tons}$$

$$= \underline{-26.25 \text{ tons}}$$

E) Density Adjustment

Density will be adjusted for each Lot (non-bridge and bridge) according to Table 4

Tons Adjustment for Density (T_D)

$$= [(P_{AM} \times 0.40) + (P_{AJ} \times 0.60)] \times \text{Tons accepted}$$

Example:

Tons accepted = 575.0

Mat Density = 94.5 %, Joint Density = 92.8 %

Tons Adjustment for Density (T_D)

$$= [(2.5\% \times 0.40) + (0.0 \times 0.60)] \times 575.0 \text{ tons}$$

$$= \underline{5.75 \text{ tons}}$$

Total HMA Adjustment

$$= [T_A + T_T + T_W + (T_{MD} \text{ or } T_{SD}) + T_D] \times \text{HMA Unit Price}$$

= Est.

Where: Est.=Pay unit represented in dollars representing HMA incentive or disincentive.

TABLE 2-6.2 - Thickness Tolerances

Mixture Designation	Lift Tolerance
Class 4 and HMA S1	+/- 3/8 inch
Class 1, 2 and 12 and HMA S0.25, S0.375, S0.5	+/- 1/4 inch

**TABLE 2-6.3
TOLERANCES FOR CONSECUTIVE TESTS (MARSHALL)**

Classes	Criteria	% Tolerances (+/-)
-	Binder	0.4
1, 2, 4, 5, 5A & 5B	#200	2.0
1, 2, 4	#50	4
1, 2, 5, 5A & 5B	#30	5
1, 2, 4, 5, 5A & 5B	#8	6
1, 2, 4, 5, 5A & 5B	#4	7
1, 2, 4, 5, 5A & 5B	3/8 & 1/2 inch	8

**TABLE 2-6.3A
ADJUSTMENT VALUES FOR AIR VOIDS (SUPERPAVE)**

Adjustment Value (AVa) (%)	HMA S0.25, S0.375, S0.5, S1 Air Voids (Va)
+2.5	3.5 - 4.5
0.0	3.0 - 3.4 or 4.6 - 5.0
- 5.0	2.7 - 2.9 or 5.1 - 5.3
- 10.0	2.3 - 2.6 or 5.4 - 5.7
-20.0	≤ 2.2 or ≥ 5.8

**TABLE 2-6.3B
ADJUSTMENT VALUES FOR LIQUID BINDER (SUPERPAVE)**

Adjustment Value(APb) (%)	HMA S0.25, S0.375, S0.5, S1 Pb (refer to Table M.04.03-5)
0.0	Equal to or above the min. liquid content
- 10.0	Below the min. liquid content

**TABLE 2-6.(M.04.03– 5) SUPERPAVE MINIMUM BINDER CONTENT
BY MIX TYPE & LEVEL.**

Mix Type	Level	Binder Content Minimum ⁽¹⁾
S0.25	1*	5.6
S0.25	2	5.5
S0.25	3	5.4
S0.375	1*	5.6
S0.375	2	5.5
S0.375	3	5.4
S0.5	1*	5.0
S0.5	2	4.9
S0.5	3	4.8
S1	1*	4.6
S1	2	4.5
S1	3	4.4

* NOTE: Level 1 for use by Towns and Municipalities ONLY.

**TABLE 2-6.4
ADJUSTMENT VALUES FOR PAVEMENT DENSITY**

Average % Density	% Adjustment for non-bridge lots	% Adjustment for bridge lots
97.1 – 100	-2.5	- 2.5
94.5 – 97.0	+2.5	+2.5
92.0 – 94.4	0.0	0.0
91.0 – 91.9	-2.5	- 10.0
89.1 – 90.9	-15.0	- 30.0
87.0 – 89.0	-30.0	- 50 or Remove and Replace
86.9 or less	Remove and Replace	Remove and Replace

Form 2-6.19 Nuclear Density Tests (Sample)

NUCLEAR DENSITY TESTS - BITUMINOUS CONCRETE (302-06-0736)						BUREAU OF ENGINEERING AND HIGHWAY OPERATIONS					
PROJECT NO.: 19-93			RTE: 6			DISTRICT: 2			TOWN: Brooklyn		
CONTRACTOR: Tilcon / Foreman: Ron.						PROJECT ENGINEER: Mike Wilson					
CLASS: SP. 12.5. Level 3			MATERIAL FROM: Tilcon			LOCATION: Wauregan					
SPECIFIC GRAVITY MAXIMUM WEIGHT			$Sp. Gr. \times 62.4 = Weight\ in\ Pounds$ $2.545 \times 62.4 = 158.81\ lbs.$			TEST DATE: Thurs. September 22, 2005					
TESTED BY: Paul Machinski			BASE TYPE: Bituminous			BASE CONDITION: Good					
GAUGE NO.: 350			TEST MODE: AC			WEATHER CONDITIONS: Clear 80F.					
AVERAGE % MAT DENSITY: 92.6			AVERAGE JOINT DENSITY: 91.9			RECOMMENDED PAYMENT:					
STANDARD COUNTS: 30 seconds			DENSITY: 22754			MOISTURE: 14628					
DENSITY PERCENT		91.0	90.2	92.1	92.1	94.2	93.8	92.5	92.0	93.0	92.2
AVERAGE PERCENT		90.6		92.1		94.0		92.3		92.6	
STATION:		352+00RT		353+30RT		356+06RT		358+45RT		360+98RT	
TEST LOCATION		Right Shoulder O/S. 2 feet left of right edge.		Right Shoulder. O/S. 5 feet left of right edge.		Right Lane. O/S. 10 feet left of right edge.		Right Shoulder. O/S. 3 feet left of right edge.		Right Lane. O/S. 10 feet left of right edge.	
DENSITY PERCENT		92.9	92.4	93.4	92.9	92.3	93.2	91.2	91.3	93.8	94.6
AVERAGE PERCENT		92.7		93.2		92.8		91.3		94.2	
STATION:		354+07LT		355+52LT		357+58LT		359+73LT		362+19LT	
TEST LOCATION		Left Lane. O/S. 22 feet left of right edge.		Left Lane. O/s. 15 feet left of right edge.		Left Lane. O/S. 20 feet left of right edge.		Left Lane. O/s. 23 feet left of right edge.		Left Lane. O/S. 23 feet left of right edge.	
LONGITUDINAL JOINT COMPACTION TESTS											
TEST		TEST LOCATION		TEST		TEST LOCATION		TEST		TEST LOCATION	
91.10	90.3	352+00RT		90.4	90.7	353+30RT		94.1	93.5	356+06RT	
AVG. = 90.7				AVG. = 90.55				AVG. = 93.8			
92.1	92.5	358+45RT		91	91.3	360+98RT		90.7	90.5	354+07LT	
AVG. = 92.3				AVG. = 91.15				AVG. = 90.6			
92.6	92	355+52LT		90.7	89.7	357+58LT		94	93.2	359+73LT	
AVG. = 92.3				AVG. = 90.2				AVG. = 93.6			
94.1	93.5	362+19LT						91.9			
AVG. = 93.8											
REMARKS: REQUIRED PASSING DENSITIES: 92 - 97% (Mat.) Joint (90 - 97%)											

Form 2-6.19 Nuclear Density Tests (Sample) (Continued)

PAVER MFG: CAT 1000B.		PAVER TYPE (WHEEL OR TRACK): wheel	
ROLLER:	TYPE:	WEIGHT:	MANUFACTURER:
NO. 1	Dual steel drum Vibratory	12 ton	Hypac 766C
NO. 2			
NO. 3			
NUMBER OF PAVING LANES: two		WIDTH OF EACH LANE: 7 - 13 feet	
LENGTH OF DAY'S PAVING: 1900+/- feet.		TOTAL LENGTH OF JOB:	
TACK COAT (YES / NO): Yes		DISTRIBUTION METHOD:	
UNIFORM DISTRIBUTION (YES / NO): Yes		GRAVITY: PRESSURIZED:	
COMMENTS: Approximately 1200 tons of superpave 12.5 bituminous was placed at a thickness of 2 inches and compacted using one dual steel drum vibratory roller. Contractor could not provide an additional operator for this day. The plant was down for approximately three hours due to the mix was off-test. Method of locating test site. 1500 feet of paving divided by 5 tests/lane = 300 feet X random number.			
ROLLING BY ROLLER NO.	NUMBER OF PASSES	COMMENTS	
ROLLER NO. 1	6	four in the vibratory mode, two in the static mode.	
ROLLER NO. 2			
ROLLER NO. 3			
ACCEPTABLE COMPACTION OBTAINED: YES: X NO:			
WAS LAST PART OF EACH LINE PASS SUFFICIENTLY COMPACTED: YES: X NO:			
NOTICE: THIS SECTION TO BE COMPLETED ONLY BY NUCLEAR DENSITY TECHNICIAN.			
ACCEPTABLE COMPACTION WAS NOT OBTAINED BECAUSE OF:			
<input type="checkbox"/> INSUFFICIENT ROLLING	<input type="checkbox"/> INSUFFICIENT NUMBER OF ROLLERS	<input type="checkbox"/> OTHER (EXPLAIN)	
<input type="checkbox"/> WRONG WEIGHT ROLLERS	<input type="checkbox"/> MATERIAL COLD, OR ALLOWED TO COOL		
<input type="checkbox"/> DEFICIENT BASE	<input type="checkbox"/> MIX PROBLEMS		
COMMENTS (EXPLANATION IS MANDATORY IF DENSITY IS LESS THAN SPECIFIED):			
NAME OF NUCLEAR DENSITY TECHNICIAN:		Paul Machinski	
SIGNATURE:		<i>Paul Machinski</i>	

Form 2-6.25 Final Pavement Evaluation Report

Unit 501-PAT

Rev..6/03

Note: This report is required for all projects with a top course of 2,500 tons or more.

FINAL PAVEMENT EVALUATION REPORT

District No. _____ Project No. _____ Route/Town: _____

Project Engineer: _____ Chief Inspector: _____

Pavement Information (Top Course)

Paving Contractor: _____ Class: _____ Depth: _____
 Date Started: _____ Date Completed: _____
 Plant(s) used _____ Drum _____ Silo Used? _____
 _____ Batch _____ Silo Used? _____

Dates of evaluation: _____ Reviewer(s): _____

Pavement Rating System: 1= Excellent 2= Good 3=Fair 4= Requires Repair*

	<u>Rating</u>	<u>Remarks</u>
A. Pavement Appearance (overall)	1 2 3 4	_____
1) Segregation (Rating of 1 = none or minimal) Check next to type, if present: ___ Truck End ___ Centerline ___ Joint/Edge ___ Random	1 2 3 4	_____
2) Surface Appearance (overall) Check next to type, if present: ___ Shadows (center/outside) ___ Cracks ___ Flushing ___ Rutting ___ Roller marks/lines ___ Screed marks/lines ___ Fuel/solvent spills ___ Non-uniformity	1 2 3 4	_____
3) Joint Construction (overall)- note excessive handwork, bump, cracks, etc. Transverse (excessive handwork, bumps, etc)	1 2 3 4	_____
Longitudinal (excessive handwork, cracking, etc)	1 2 3 4	_____
4) Rideability (overall) Transfer Device Used?	1 2 3 4	_____

B. Other Problems Encountered – Circle examples

- 1) Mix condition: Overheated / Cold / Dry / Tender(cracks when rolled) / Bleeding / difficult to compact / Inconsistent-nonuniform
- 2) Was any paving done during: Rain / Cold (under 40F or 10c) / Surface damp or wet
- 3) Compaction/Density: Difficult / Easy to achieve
- 4) Paving Delays due to: Insufficient Equip. / Equip. Breakdown / Plant Breakdown / Traffic / Waiting for Trucks

- If repairs are required has the contractor been notified?

Form 2-6.25 Final Pavement Evaluation Report (con't.)

Unit 501-PAT

Rev..6/03

Note: This report is required for all projects with a top course of 2,500 tons or more.

Additional Comments:

Submitted By: _____

Approved By: _____

Cc:

Form 2-6.26 Weekly HMA Production Report

Bob Dumas

Page 1

5/12/2006

WEEKLY HMA PRODUCTION FOR DISTRICT 2 CONSTRUCTION

Week of Monday: September 19, 2005 through Sunday September 25, 2005

Date	Project	Producer / Plant	Material	Call in Tons	Tons Used
9/19/2005	19-92	Tilcon, Wauregan	SP. .5(L3)	400	161
9/20/2005	19-92	Tilcon, Wauregan	SP. .5(L3)	1200	1040
9/21/2005	19-92	Tilcon, Wauregan	SP. .5(L3)	1200	970
9/22/2005	19-92	Tilcon, Wauregan	SP. .5(L3)	1200	772
			Subtotal	4000	2943
9/19/2005	19-92	Tilcon, Wauregan	SP. 1.5(L3)	600	558
			Subtotal	600	558
9/19/2005	40-123	American, Jewett City	Class 2	80	86
			Subtotal	80	86
9/21/2005	40-127	Tilcon, Montville	Class 1	20	20
			Subtotal	20	20

TOTALS: 4700 3607

Form 2-6.27 Base & Bituminous Concrete Inspection Report (Form CON-136)

Plant Location			CON-136 REV. 3/97 (802-66-0817) STATE OF CONNECTICUT DEPARTMENT OF TRANSPORTATION BASE & BITUMINOUS CONCRETE INSPECTION REPORT				Project No.		
Slope Used: Y N Paving Contractor							Weather Placing Temperatures (High/Low) Air: Surface:		
Item No.	Class	Lane	Location Sta. to Sta.	Length	Proposed Width	Area	Factor	Proposed Depth	Theoretical t/Tons
			to						
			to						
			to						
			to						
			to						
			to						
Width Measurements			Depth Measurements			Mix Temperatures			
Station	Plan Width	Field Width	Station	Plan Depth	Field Depth	Time	Ticket No.	Temperature	
Item No.	Item Description			Quantity	Secl.	Sub/Contr. No.	t/Tons Received	t/Tons Used	Wasted/ Rejected*
Paving Work Force and Equipment			List of Inspection Personnel Assisting in Operation				No. of Tickets by Class		
							No.	to No.	
							No.	to No.	
							No.	to No.	
							No.	to No.	
<input type="checkbox"/> Information on Reverse <input type="checkbox"/> Additional Sheets Attached <input type="checkbox"/> Density Report Attached (CON-133) <input type="checkbox"/> IR Entered on SM / CMR <input type="checkbox"/> IR Accepted			Inspector's Signature: Reviewed by: <div style="text-align: right;"> <input type="checkbox"/> Chief Inspector <input type="checkbox"/> Project Engineer </div>						
Inspector's Hours of Work: Start End			Lane Closures						
Contractor's Hours of Work: Start End			Day of Week		Date		I.R.#		

Form 2-6.27 Base & Bituminous Concrete Inspection Report (Form CON-136) (continued)

*t/Tons Rejected	Ticket No.	Class	Reason

***Waste:** Show computation if over 10 t (10 tons). If material is used elsewhere on project document purpose, reason and item number material was paid under.

Sketch and Theoretical Computations:

Checked by _____

Form 2-6.28 Adjustment Schedule for Bituminous Concrete Form

**SEE APPROVED FORMS FOLDER
FOR LATEST VERSION**

Form 2-6.30 Liquid Asphalt Adjustment Form

ASPHALT ADJUSTMENT									
Item No. 0406999A (2/9/04 special provision)									
The asphalt price adjustments will be paid on a monthly or semi-monthly basis in accordance with the payment estimate schedule for bituminous concrete pay items.									
No adjustment will be made unless the difference between the posted Asphalt Base Price and Asphalt Period Price exceeds \$5.00.									
Percentage of Performance-Graded Binder (PG%):									
1): For HMA mixtures listed as Class 1, and Superpave 12.5mm (0.50 inch), the PG% applied = 5.0									
2): For HMA mixtures listed as Class 2, and Superpave 9.5mm (0.375 inch), and Superpave 6.25mm (0.25 inch) the PG% = 6.0									
3): For HMA mixtures listed as Classes 4 and Superpave 37.5mm (1.5 inch), the PG% = 4.0									
(HMA) : Hot Mix Asphalt - The quantity (tons or metric tons) of accepted HMA measured for payment for the payment estimate period in which an adjustment applies.									
(ABP) : Asphalt Base Price - The average selling price per standard ton or metric ton, F.O.B., which is posted by the Department of Transportation and is in effect the Wednesday that is 28 days prior to actual bid opening.									
(APP) : Asphalt Period Price - The average selling price per standard ton or metric ton, F.O.B., which is posted by the Department of Transportation, and is in effect on the last day of payment estimate period in which the HMA mixture is subject to adjustment.									
Website INTRANET Address for Asphalt Base and Period Prices is at the following link: http://conndot/asphalt/asphalt.aspx									
Formula: $HMA \times \{ (PG\%)/100 \} \times (Asphalt\ Period\ Price - Asphalt\ Base\ Price) = \\$ _____									
<table border="1" style="width: 100%; border-collapse: collapse;"> <tr><td>HMA</td><td style="text-align: right;">0.00</td></tr> <tr><td>PG%</td><td style="text-align: right;">0.0</td></tr> <tr><td>APP</td><td style="text-align: right;">\$0.00</td></tr> <tr><td>ABP</td><td style="text-align: right;">\$0.00</td></tr> </table>	HMA	0.00	PG%	0.0	APP	\$0.00	ABP	\$0.00	Prepared by : _____
HMA	0.00								
PG%	0.0								
APP	\$0.00								
ABP	\$0.00								
Total Payment =	No Adjustment Necessary Paid on DWR : _____								

Form 2-6.31 Sample Letter Requesting Load Factor Rating Analysis

STATE OF CONNECTICUT
DEPARTMENT OF TRANSPORTATION
OFFICE OF CONSTRUCTION

subject: Bridge Analysis Request
Office of Construction
Project no. XXXX-XXXX
Project Description, Town

Memorandum

date:

to: Project Designer
Bureau of Engineering and
Construction

from: Project Engineer
Bureau of Engineering and
Construction

Project XXXX-XXXX requires the use of the Material Transfer Vehicle on the project and a Load Factor Rating Analysis is required for all structures that the equipment may be required to traverse over during the paving operation. Please have a Load Factor Rating Analysis performed for the structures listed below and transmit information to this office on whether any restrictions will apply.

Route	Direction	Structure No.	Description	Remarks


A sample of a loading schematic for transfer vehicle is attached. The loading analysis is using the assumption that the Road Tec Shuttle Buggy SB2500 will be used.

Cc: Lewis S. Cannon – James Connery - Liaison
James Norman – State or CE Unit for Project
Bridge Design Unit for Project
DE-ADE
Project Engineer – Chief Inspector
Terri Thompson - PAT


Form 2-6.31 Sample Letter Requesting Load Factor Rating Analysis (continued)

ATTACHMENT- SAMPLE ANALYSIS FOR PROJECT


BRIDGE NO. 00186



LOAD FACTOR RATING SUMMARY	
MATERIAL TRANSFER VEHICLE	
OPERATING FACTOR	OPERATING TONS
0.84	117.6




LOAD FACTOR RATING SUMMARY	
MATERIAL TRANSFER VEHICLE	
OPERATING FACTOR	OPERATING TONS
0.88	122.7



Form 2-6.31 Sample Letter Requesting Load Factor Rating Analysis (continued)


BRIDGE NO. 00188 (SOUTHBOUND)

EXISTING FASCIA BEAM - NOW INTERIOR BEAM (W30x108)




LOAD FACTOR RATING SUMMARY	
MATERIAL TRANSFER VEHICLE	
OPERATING FACTOR	OPERATING TONS
1.29	179.7

EXISTING INTERIOR BEAM (W30x116)



LOAD FACTOR RATING SUMMARY	
MATERIAL TRANSFER VEHICLE	
OPERATING FACTOR	OPERATING TONS
1.33	185.9

NEW INTERIOR BEAM (W30x124)



LOAD FACTOR RATING SUMMARY	
MATERIAL TRANSFER VEHICLE	
OPERATING FACTOR	OPERATING TONS
2.22	309.7

