

Docket No. 217 – Development and Management Plan Inspection

Northeast Utilities Service Company Certificate of Environmental Compatibility and Public Need for the construction of a 345-kV electric transmission line and reconstruction of an existing 115-kV electric transmission line between Connecticut Light and Power Company's Plumtree Substation in Bethel, through the towns of Redding, Weston, and Wilton, and to the Norwalk Substation in Norwalk, Connecticut.

Date: October 25, 2006

Inspector: Diana Walden, BSC Group

Location: 115 kV Underground Route

Storm/

Rain Event: Reports range from 0.41-0.71" of rain recorded on 10/19-10/20, depending on location. (NOAA)

- The Sunset Hill Rd. previous storage area is stabilized with vegetation. 10/18-10/25/06
 - Remove all remaining silt fence at this location.
- The Redding Country Club previous storage area had some minor grass growth but is temporarily stabilized. No additional growth is expected prior to the winter. 10/25/06
 - Area can be removed from inspection.
- At Broad St, north of Norwalk Substation, minor silt fence debris is still noted along the bike path, under the restored soil areas. Contractor stated that previous efforts had been made to remove this but debris remains. 9/13-10/25/06
 - Remove the debris as feasible (Aesthetic, not environmental issue) and temporarily stabilize areas adjacent to the bike path with mulch or similar. 9/13-10/25/06
- Silt fence was also noted here along the river, approximately 5 feet into the tall vegetation. 10/18-10/25/06
 - Remove remaining silt fence in this location when all adjacent areas are temporarily stabilized. 10/25/06

Next likely scheduled

inspection: Friday November 3, 2006

I have personally examined and am familiar with the information submitted in this document and all attachments and certify that based on reasonable investigation, including my inquiry of those individuals responsible for obtaining the information, the submitted information is true, accurate and complete to the best of my knowledge and belief, and I understand that any false statements made in this document or its attachments may be punishable as a criminal offense in accordance with Section 22a-6 under Section 53a-157 of the Connecticut General Statutes.

Inspector's Signature: Diana Walden, BSC Group



Photo on the left shows silt fence remaining within the vegetation along the Broad St section of the ROW, north of Norwalk Substation. Remove when feasible and when adjacent areas are mulched. Photo on the right shows silt fence debris that should also be removed from under the soil when repairs are made to the asphalt. (This may occur as work under another section of the project.) 10/25/06



Photo on the left shows the Sunset Hill Rd. previous storage area. Silt fence should be removed here. Photo on the right shows the minor grass growth at the Redding CC storage area. This area is temporarily stable as further cover is not expected. 10/25/06