

Docket No. 272 – Development and Management Plan Inspection

The Connecticut Light and Power Company Certificate of Environmental Compatibility and Public Need for the construction of a new 345-kV electric transmission line and associated facilities between Scovill Rock Switching Station in Middletown and Norwalk Substation in Norwalk, Connecticut, including reconstruction of portions of existing 115-kV and 345-kV electric transmission line, the construction of Beseck Switching Station in Wallingford, East Devon Substation in Milford, (and Singer Substation in Bridgeport), modifications at Scovill Rock Switching Station and Norwalk Substation, and the reconfiguration of certain interconnections.

Segment 1b (Royal Oaks Bypass) Inspection

Date: June 11, 2007

Inspector: Matthew Creighton

Location: Segment 1b (Royal Oaks Bypass)

Rainfall: 1.00" of precipitation was recorded in the week prior to inspection, with 0.63" on 6/9 (NOAA data at Meriden, CT).

Areas of Inspection	Observation	Recommended Action	Corrected Action
Access roads and adjacent roadways	Traffic is using the existing ROW entrance off Black Walnut Drive and off Rte 17 across from/ within the contractor shipping/ receiving yard, and near the Little Ln. crossing in order to access the new section. Sediment tracking was not observed on the roadways. 6/11/07	Continue to monitor construction entrances and clean/sweep roadways as needed. 6/11/07	Not Applicable (NA)
	Timber mats are in place east of Rte 17 to bring equipment onto the site and reduce sediment tracking onto the roadway. 6/11/07	Monitor and add controls as needed and continue using timber mats to reduce impacts to wetlands. 6/11/07	NA
	Stone base access road and pad sites remain off Rte. 17 and 1A/Black Walnut Dr. accesses. Roads continue into the watershed protection area. A new access was installed off Little Ln. 6/11/07	Monitor and add controls as needed. 6/11/07	NA at this time
	Stone access road and pad sites are installed within the contractor	Add controls and monitor traffic within wetlands. Any wetland crossings are	NA

Areas of Inspection	Observation	Recommended Action	Corrected Action
	<p>yard off Rt 17 moving west. Access is through wetlands with culverts used to cross streams. No controls were in place (noted 5/29). 6/11/07</p> <p>New access road partially installed south of the receiving yard of Rte. 17. 6/11/07</p> <p>A piece of equipment has driven through a small channel connecting the two ponds east of Rte 17. (noted 5/29). This area was previously undisturbed as contractors were using two different access points to avoid disturbing this sensitive area. 6/11/07</p>	<p>temporary and material will have to be removed when work is complete. See erosion control section. 5/29-6/11/07</p> <p>Add controls as needed along the new access. 6/11/07</p> <p>Regrade impacted area to original contours and stabilize as soon as possible. Although not specified as a no access area in the D&M, construction fencing should be considered to prevent any future impacts due to the habitat provided and the contractor's intent to avoid it. 5/29-6/11/07</p>	<p>NA at this time.</p> <p>Needs attention</p>
<p>Foundation and site construction</p>	<p>Clearing along ROW, tree removal, and chipping has moved past the contractor yard west of Rt 17. No foundation or line construction underway. Access road and pad site installation continues in several locations, with stone base applied. 6/11/07</p>	<p>Monitor slopes and wetland for erosion and run-off. Add controls as necessary to protect sensitive areas. 6/11/07</p>	<p>NA</p>
<p>Erosion and sediment controls</p>	<p>Clearing east of Rte. 17 is complete; Mulch remains along a steep slope and much of the root system remains in place to stabilize the soil. Some washouts/ gullies were noted on the steep slope as a result of heavy rains (noted 4/16). 6/11/07</p> <p>Access road and pad installation complete within the receiving yard west of Rte. 17 within the Laurel Brook Watershed</p>	<p>As clearing, construction and soil disturbance progress, add controls where needed. Regrade and seed steep slopes as soon as possible. 6/11/07</p> <p>Add controls around work areas and road edges, upgradient from wetlands. Monitor this area closely as it is</p>	<p>Needs proactive attention when feasible</p> <p>Needs attention</p>

Areas of Inspection	Observation	Recommended Action	Corrected Action
	<p>Protection Area. Culverts are in place but controls are needed along wetlands. (Noted 5/29) 6/11/07</p> <p>Clearing west of Rte. 17 will continue with a helicopter in a low impact wetland crossing. Controls need to be in place prior to any soil disturbance. 6/11/07</p> <p>Timber mats are in place for equipment storage off Rte. 17. Haybales and stone sediment traps are in place to filter water flowing from the timber mats. 6/11/07</p> <p>Water was observed flowing into the previously undisturbed pond between Rte 17 & Black Walnut Dr. as a result of the vehicle ruts and disturbed soil noted on 5/29. 6/11/07</p>	<p>located within a protected watershed. Minimum impact methods should be used in this sensitive area. 5/29-6/11/07</p> <p>Monitor area closely and add controls as needed. Minimum impact methods will be used in this sensitive area. 6/11/07</p> <p>Continue to monitor and stabilize adjacent areas to avoid sediment tracking and accumulation on the mats. 6/11/07</p> <p>Disturbed area should be regraded to original contours and seeded for stabilization. Controls should be installed to prevent run-off until the area is stable. 6/11/07</p>	<p>Low impact measures being utilized.</p> <p>NA</p> <p>Needs attention.</p>
<p>Inland Wetland and Watercourse encroachment and mitigation</p>	<p>Access road installed west of Rte 17 in the Laurel Brook Watershed Protection Area. Three streams were crossed with temporary culverts. Controls are not in place adjacent to the roads. 5/29-6/11/07</p> <p>Minimal impact, hand clearing and harvesting via helicopter, will be performed within a section of wetlands in the watershed protection area. 6/11/07</p> <p>Equipment has driven through a channel connecting the two ponds east of Rte 17, leaving</p>	<p>Monitor area closely for erosion and run-off. Add controls upgradient of wetlands to prevent road run-off. Any wetland crossings are temporary and material will have to be removed when work is complete. 5/29-6/11/07</p> <p>Minimize impacts to the extent possible and add controls as needed. Monitor area closely for erosion and run-off. 6/11/07</p> <p>Install controls where necessary. Regrade the ruts and stabilize the area. Continue to retain</p>	<p>Needs to be closely monitored. Needs proactive attention.</p> <p>Low impacts measures are proposed</p> <p>Needs attention.</p>

Areas of Inspection	Observation	Recommended Action	Corrected Action
	<p>ruts (noted 5/29). This area had previously been avoided well by equipment. Controls were not in place and water was noted flowing into the pond within the ROW as a result of the ruts. 6/11/07</p>	<p>as much vegetation as possible in and adjacent to wetlands. 6/11/07</p>	
<p>State species of concern, threatened and endangered species.</p>	<p>According to the D&M plan, state-listed species are not located in this work area.</p> <p>Frogs, tadpoles, and <i>Ambystoma</i> (salamander) masses were noted in the small pond within the ROW. These are not state listed species but do indicate good amphibian breeding habitat. 6/11/07</p>	<p>None</p> <p>Continue using separate access points to reduce impacts to the pond. It has been protected well up to this point. Add controls as necessary. 6/11/07</p>	<p>NA</p> <p>NA</p>
<p>Vegetative clearing or stabilization</p>	<p>Clearing along the ROW appears complete east of Rte 17. Most of the tree stockpiles along the ROW will be removed and taken off site. Very few shrubs were able to be retained here. 6/11/07</p> <p>Clearing continues west of Rte 17 within the watershed protection area with low impact measures proposed. 6/11/07</p>	<p>Monitor slopes and wetland for erosion and run-off. Continue to retain the appropriate low growing vegetation and species to the extent feasible in accordance with the D&M Plan. 6/11/07</p> <p>Utilize low impact clearing techniques as proposed to reduce impacts to wetlands. 6/11/07</p>	<p>NA</p> <p>Low impact measures are proposed.</p>
<p>Dewatering</p>	<p>Dewatering is not being performed at this time. 6/11/07</p>	<p>When dewatering is necessary any detention basins should be monitored twice a week in accordance with the D&M plan.</p>	<p>NA</p>
<p>Blasting</p>	<p>No blasting is proposed at this time. 6/11/07</p>	<p>None</p>	<p>NA</p>
<p>Spills, soils and material storage</p>	<p>A few small drips/stains were noted in the shipping/receiving yard</p>	<p>Always use spill control materials when working on equipment and during</p>	<p>Needs proactive attention.</p>

Areas of Inspection	Observation	Recommended Action	Corrected Action
	<p>within the 1B ROW (5/29). Identify the equipment and proactively repair it if feasible. 6/11/07</p> <p>Personal vehicles and a portable sanitary facility that had been stored immediately adjacent to the boundary of the wetland and the watershed protection area since 5/29, have been removed. 6/11/07</p> <p>Spill kits move from site to site with equipment. 6/11/07</p>	<p>refueling. In general, if a leak is observed, contain it and remove equipment from water department property. Never refuel, repair, or store equipment within water department property. Proactively check equipment at least once a day for leaks when working in the protected area. 6/11/07</p> <p>All equipment, vehicles, and sanitary facilities should be located greater than 100 feet from the water department property and wetlands. 6/11/07</p> <p>Continue to use and restock materials as needed. 6/11/07</p>	<p>Vehicles and the facility were removed.</p> <p>NA</p>
Additional Observations	None	None	NA

Next likely scheduled inspection: Monday June 18, 2007

I have personally examined and am familiar with the information submitted in this document and all attachments and certify that based on reasonable investigation, including my inquiry of those individuals responsible for obtaining the information, the submitted information is true, accurate and complete to the best of my knowledge and belief, and I understand that any false statements made in this document or its attachments may be punishable as a criminal offense in accordance with Section 22a-6 under Section 53a-157 of the Connecticut General Statutes.

Field Inspector: Matthew Creighton, BSC Group

Reviewer: Diana Walden, BSC Group



Water was flowing into the pond from the equipment ruts created last week between Rte 17 and Black Walnut Drive. Access in this area had previously been avoided. Controls are needed. Also, confirm that the “entering wetland” sign is actually at the boundary and not within the wetland.



Site entrance within the receiving yard. Mulch was applied along the disturbed soils here.



View along the ROW at clearing and pad sites looking toward Little Lane.



New site access/stone base installed near Little Lane.