

Local Education Agency	State Project No.	Phase
School	Architect	Date

DAS OFFICE OF SCHOOL FACILITIES PLAN REVIEW CHECK LIST

**POLYCHLORINATED BIPHENYLS (PCB'S)
ABATEMENT AND MANAGEMENT PLAN**

(Stand-Alone Project or Project Phase)

- Do not use Not Applicable (N/A). Use "None", "NPS" (Not in Project Scope), or explain condition.
- Submit completed **Pre-Bid Conformance Review (PCR)** Checklist with this completed form.

PCB Abatement Plan Preparer: _____			Accepted
	Drawings	Specifications	
1.	Type(s) and amount(s) of PCB's to be abated per Drawings / Specifications		
2.	If a Self-Implementing Plan (SIP) is being prepared, notification of PCB work/SIP to USEPA (>50 ppm PCB-containing materials)		
3.	If <50 ppm PCB-containing materials, notification of PCB remediation work to DEEP		
4.	Proper worker protection (OSHA req.)		
5.	Pre-abatement meeting		
6.	All PCB locations identified		
7.	Employees' decontamination system		
8.	Remediation methods		
9.	Decontamination and cleaning procedures for PCB work areas		
10.	Waste disposal system (PCB removal from contaminated area)		
11.	Proper worksite preparation		
12.	Verification testing (performance based or SIP) and re-occupancy clearance standards		
13.	Replacement materials specified		
14.	If a SIP were prepared and submitted to EPA, include copy of EPA approval and any conditions		