

Project Commitments

Project Nos. 42-304/305/310/316

FAP Nos. 1042(124), 1042(125), 1042(127), 0032(193)

**Location: Rehabilitation or Replacement of Br. Nos. 002374, 02375, 02376, 02368A
I-84/Route 2 Interchange in East Hartford**

Description:

Replace Bridge No. 02374 with minor drainage and approach work;

Rehabilitate Bridge No. 02375 with parapet, joint and deck repairs/modifications;

Rehabilitate Bridge No. 02376 with superstructure replacement, profile adjustments and substructure modifications;

Rehabilitate Bridge No. 02368A with superstructure replacement, substructure modifications and minor approach work.

1	Date July 2014	Requested By: CL&P	Committed / Approved By: CL&P/Town of East Hartford	Documents Affected: none
Description				
<p>An existing utility pole (owned by CL-P) and is located along the northern side of Pitkin Street between Bridge No. 02371 (carrying Route 2 eastbound) and Bridge No. 02372 (carrying Route 2 westbound). The area where the pole is currently located is required to provide access for construction associated with Project Nos. 42-304 and 42-310. CL-P offered to move the pole (without a PE or Construction agreement) to a permanent location 20-feet east of the current location. The Town approved of the move.</p>				
Resolution / Disposition:				
<p>CL&P will move the pole 20-feet to the east of its current location. This will place the proposed location of the pole 50-feet from the western bridge (Bridge No. 02372) and 28-feet from the eastern bridge (Bridge No. 02371).</p>				
2	Date October 2014	Requested By: Town	Committed / Approved By CTDOT Traffic / CTDOT Traffic	Documents Affected Traffic Plans for 42-310; Prosecution & Progress; MP&T Special Provision
Description				
<p>The Town is re-surfacing Pitkin Street in the Fall of 2014. Pitkin Street is proposed to be temporarily restriped during the detour associated with Project No. 42-310. The Town requested that Pitkin Street be re-striped per their Fall 2014 resurfacing plans in the final condition, once the detour is no longer needed for Project No. 42-310. They also requested that temporary tape be used to mark Pitkin Street when it is temporarily re-striped.</p>				
Resolution / Disposition				
<p>CTDOT Traffic unit agreed to stripe the impacted portion of Pitkin Street in the final condition per the Town's pavement markings from their Fall 2014 resurfacing project. CTDOT Traffic unit agreed to use temporary tape on Pitkin Street when it is temporarily re-striped.</p>				

3	Date August 2014	Requested By CTDOT Bridge Ops	Committed / Approved By BL Companies/CTDOT Bridge Design	Documents Affected NTC
<p>Description</p> <p>CTDOT Bridge Ops unit requested that the precast concrete barrier curb that currently crosses Bridge No. 02374 be saved for salvage.</p>				
<p>Resolution / Disposition</p> <p>An NTC for salvage of the precast concrete barrier curb was created and included in the Contract Documents.</p>				