

Project Commitments

Project No. 94-252 **FAP No.** N/A **Location** I-95 over Thames River, NECR, P&W RR, and Local Roads

Description Rehabilitation of Bridge Nos. 02514AB **Town/City of** New London/Groton

1	Date 2/26/2015	Requested By City of New London/Groton	Committed / Approved By CTDOT	Documents Affected NTC - Sailfest
<p>Description</p> <p>Sailfest is scheduled to be held near the Cross Sound Ferry in New London Connecticut during the summer of 2017 and 2018. It is critical that all lanes of the I-95 roadway including shoulders, local roads below the bridge and any intersecting roadways remain open for the duration of sailfest. All shoulders and lanes shall remain open and no work that will impact the flow of traffic shall occur within the limits of the project, from 6:00 a.m. on the day before the start of the Sailfest to 6:00 am the day after Sailfest ends.</p>				
2	Date 4/20/2015	Requested By Mohawk Northeast	Committed / Approved By CTDOT	Documents Affected NTC Construction Access on Property Owned by Mohawk Northeast
<p>Description</p> <p>The Contractor may occupy and use portions of the area, within existing easements, as described below.</p> <p>The easements are divided into numbered Work Zones as shown on Drawing No. HWY – 02 (03.02). The Contractor may only occupy one Work Zone at any given time. The Contractor may occupy the property owned by the State of Connecticut, which surrounds each pier, simultaneously with the adjacent work zone which he is currently occupying. The Contractor may not return to a previously occupied work zone without permission from the Engineer and Mohawk Northeast.</p> <p>A minimum 15' wide clear paved path shall be provided along the existing driveways from Fairview Avenue into the property. The Contractor has the right to access the driveways, but control of the driveways remains with Mohawk Northeast. The Contractor may operate and work within these paths with prior approval from Mohawk Northeast and the Engineer. The Operator shall be continuously present with the equipment and the Contractor shall be able to move the equipment within 10 minutes of the request, at any time.</p> <p>The Contractor shall notify Mohawk Northeast and the Engineer, in writing, a minimum of two weeks in advance of his need to occupy a specific work zone. The notification shall also include a realistic estimate of the time that the Contractor expects to occupy the work zone. Upon notification, Mohawk Northeast shall plan for and complete the removal of all equipment, materials and other objects and debris within the limits of the work area.</p>				