FOR INFORMATION ONLY

STATE OF CONNECTICUT
DEPARTMENT OF TRANSPORTATION
CHART FOR DETERMINING NUMBER OF CONTRACT DAYS

KNOWN AS: NEW MAINTENANCE FACILITY
TOWN: OCCUM

PROJECT NO. 103-247
06/08/15

CONSTRUCTION SCHEDULE DEVELOPMENT				
ACTIVITY ID	ACTIVITY NAME	DURATION	START	FINISH
Construction		456	03/07/16	06/06/17
1	Mobilization (including initial priority Contractor Submittals)	35	03/07/16	04/11/16
Initial Phase - Start of Construction to October 31, 2015				
2	Begin Facility Construction Work	203	04/11/16	10/31/16
3	Begin Site Work	203	04/11/16	10/31/16
Winter Storm Season Phase - November 1, 2015 to March 31, 2016				
4	Continue Facility Construction Work	151	10/31/16	03/31/17
5	Continue Site Work	151	10/31/16	03/31/17
Final Phase - April 1, 2016 to End of Construction				
6	Complete Facility Construction Work	46	03/31/17	05/16/17
7	Complete Site Work	46	03/31/17	05/16/17
8	Punch List for Activity ID 6 and 7	14	05/16/17	05/30/17
9	Certificate of Occupancy/Turn Over Activity ID 6 and 7 Spaces to DOT	7	05/30/17	06/06/17
Post Construction				
10	Closeout Documents			06/06/17

NOTES:
1. There is no winter shutdown for this project.

DATE OF ADVERTISEMENT 10/28/15
DATE OF LETTING 11/25/15
POSSIBLE AWARD 01/22/16
POSSIBLE START OF JOB 03/07/16
FINISH OF JOB 06/06/17

CALENDAR DAYS ALLOWED **456**
CALCULATED BY Michael J. Strong
APPROVED BY John W. Waleszczyk