State of Connecticut

Chart for Determining Number of Contract Days

Town of: Various Towns in District 2
Project Description: Epoxy Pavement Markings Installation on Various roads
Routes: 2, 2A, 6, 9, 11, 44, 169, I-95

Federal Aid Project No.: N/A
Length: 135.60 miles

Project No.: 172-433

Operation	Quantity	Calendar Days (Start)
Organization and Planning	14	
Installation Pavement Markings	133	
Miscellaneous & Cleanup	14	

0 7 14 21 28 35 42 49 56 63 70 77 84 91 98 105 112 119 126 133 140 147 154 161 168 175 182 189 196 203 210 217 224 231 238

Minimum Equipment Requirements
Sufficient equipment to complete the work on this project within the number of calendar days allowed on this chart.

Date of Letting:
Possible Award:
Start of Job:
Finish of Job:

Calendar Days Allowed: 161
Calculated By: YSS
Approved By: BMS